

Re-Completion, 10/01/2005 00:00

API/Bottom UWI 300452946000	County San Juan	State/Province NEW MEXICO	Surface Legal Location NMPM-32N-08W-27-G	N/S Dist (ft) 1,824.15	N/S Ref N	E/W Dist (ft) 1,756.89	E/W Ref E
Ground Elevation (ft) 6,733.00	Latitude (DMS) 0° 0' 0" N	Longitude (DMS) 0° 0' 0" E	Spud Date 05/22/1997	Rig Release Date 06/05/1997			

10/01/2005 07:00 - 10/01/2005 18:00

Last 24hr Summary

MOVE KEY #29 & SUPPORT EQUIPMENT TO SJ 32-7 #253. BEGIN RU. PULL PUMP & 3/4" ROD STRING. ND B-1 FLANGE & INSTALL BPV. NU BOP STACK.

10/02/2005 07:00 - 10/02/2005 17:00

Last 24hr Summary

FINISH RU. PRESSURE TEST BOPS. POOH W/ PRODUCTION TBG.

10/03/2005 07:00 - 10/03/2005 18:00

Last 24hr Summary

MILL LINER HANGER FR 3281'-87'. POOH W/ MILL & RUN PLUCKER TOOL TO 3270'.

10/04/2005 07:00 - 10/04/2005 17:00

Last 24hr Summary

PLUCK 5 1/2" LINER HANGER & LD 6- JTS OF 5 1/2" CSG. TIH TO 3400' & CIRCULATE OPEN HOLE CLEAN. PULL UP INSIDE 7" CSG.

10/05/2005 07:00 - 10/06/2005 06:00

Last 24hr Summary

DRILL NEW 6 1/4" OPEN HOLE FR 3596'- 3725' W/ 1600 CFM AIR- MIST. PULL UP & WORK THROUGH TIGHT HOLE FR 3567'- 50'. R&R CO COAL FR 3536'- 67'.

10/06/2005 06:00 - 10/07/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3435'- 3622' W/ 1600 CFM AIR- MIST

10/07/2005 06:00 - 10/08/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3623'- 54' W/ 1600 CFM AIR- MIST. PULL UP & CONDUCT 60MIN INITIAL FLOW TEST- 5PSI(1.37MMCFD). CONDUCT 120MIN INITIAL SI- 330PSI. PERFORM PADDED SURGE #1. TIH & TAG -3490'. R&R CO COAL FR 3468'- 99' W/ 1600 CFM AIR- MIST. PULL UP DUE TO TIGHT HOLE. R&R CO COAL FR 3435'- 67' W/ 1600 CFM AIR- MIST.

10/08/2005 06:00 - 10/09/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3435'- 3530' W/ 1600 CFM AIR- MIST.

10/09/2005 06:00 - 10/10/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3500'- 61' W/ 1600 CFM AIR- MIST. PULL UP TO 3435' & R&R CO FR 3435'- 67'. REPAIR SWIVEL HYDRAULIC HOSES.

10/10/2005 06:00 - 10/11/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3435'- 67' W/ 1600 CFM AIR- MIST. PULL UP TO SWAP OUT SWIVELS. PERFORM AIR ASSIST PADDED SURGE. TIH & TAG 3460'. R&R CO COAL FR 3435'- 67' W/ 1600 CFM AIR- MIST.

10/11/2005 06:00 - 10/12/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3435'- 3529' W/ 1600 CFM AIR- MIST.

10/12/2005 06:00 - 10/13/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3500'- 93' W/ 1600 CFM AIR- MIST.

10/13/2005 06:00 - 10/14/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3562'- 3656' W/ 1600 CFM AIR- MIST. PULL UP & CONDUCT 60MIN FLOW TEST- 5 1/2PSI(1.45MMCFD) . CONDUCT 60MIN SI TEST- 210PSI, 120MIN SI - 300PSI. START BUILDING SURGE #3

10/14/2005 06:00 - 10/15/2005 06:00

Last 24hr Summary

PERFORM AIR ASSIST PADDED SURGES #3 & #4. TIH & TAG 3459'. R&R CO COAL FR 3435'- 67' W/ 1600 CFM AIR- MIST.

10/15/2005 06:00 - 10/16/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3435'- 99' W/ 1600 CFM AIR- MIST.

10/16/2005 06:00 - 10/17/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3468'- 3561' W/ 1600 CFM AIR- MIST.

10/17/2005 06:00 - 10/18/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3530'- 3656' W/ 1600 CFM AIR- MIST.

10/18/2005 06:00 - 10/19/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3626'- 57' W/ 1600 CFM AIR- MIST. PULL UP & FLOW TEST 60MIN- 5 1/2 PSI(1.45MMCFD). SI FOR 60MIN BUILD UP- 200PSI. REMAIN SI TO BUILD FOR NATURAL SURGE.

10/19/2005 06:00 - 10/20/2005 06:00

Last 24hr Summary

PERFORM 3 NATURAL SURGES. TIH & TAG 3520'. R&R CO COAL FR 3500'- 3625' W/ 1600 CFM AIR- MIST.

10/20/2005 06:00 - 10/21/2005 06:00

Last 24hr Summary

R&R CO COAL FR 3530'- 3725' W/ 1600 CFM AIR- MIST.

10/21/2005 06:00 - 10/22/2005 06:00

Last 24hr Summary

SHORT TRIP DP. CLEAN OUT TO TD(3725') & CIRCULATE. POOH W/ BIT.

10/22/2005 06:00 - 10/22/2005 18:00

Last 24hr Summary

RUN & LAND 5 1/2" CSG LINER FR 3725'- 3270'. LD DP. PERFORATE THE FRUITLAND COALS FR 3337'- 3632' W/ 248- HOLES. LD DCS.

10/23/2005 07:00 - 10/23/2005 17:00

Last 24hr Summary

RUN & LAND 116-JTS OF 2 3/8" TBG + PUMPING BHA @ 3678'KB, W/FN @ 3643'. ND BOPS & NU B-1 FLANGE & PUMPING T. CONDUCT FINAL 60MIN FLOW TEST- 5PSI(1.37MMCFD). RUN PUMP & ROD STRING. SEAT PUMP & PSI TEST TBG TO 500PSI. PUMP UP TO 800PSI. HANG OFF ROD STRING. SWIFD.

10/24/2005 07:00 - 10/24/2005 15:00

Last 24hr Summary

RD KEY #29 TO MOVE