



NEW MEXICO ENERGY, MINERALS
& NATURAL RESOURCES DEPARTMENT

OIL CONSERVATION DIVISION
AZTEC DISTRICT OFFICE
1000 RIO BRAZOS ROAD
AZTEC NM 87410
(505) 334-8178 FAX: (505) 334-8170
<http://enrnr.state.nm.us/ocd/District/HWSdistric.htm>

BRADENHEAD TEST REPORT

(submit 1 copy to above address)

OIL CONS. DIV DIST. 3

JUL 22 2016

Date of Test 7-15-16 Operator Conoco Phillips API #30-039-23501

Property Name Sanguan Well No. 30-6 Location: Unit 124 Section 26 Township 30^N Range 006^W

Well Status (Shut-In or ~~Producing~~) Initial PSI: Tubing 265 Intermediate 0 Casing 14 Bradenhead 0

OPEN BRADENHEAD AND INTERMEDIATE TO ATMOSPHERE INDIVIDUALLY FOR 15 MINUTES EACH

Testing	PRESSURE			INTERM	
	BH	Int	Csg	Int	Csg
TIME					
5 min	0	0	14	0	14
10 min	0	0	14	0	14
15 min	0	0	14	0	14
20 min				0	15
25 min				0	15
30 min				0	15

FLOW CHARACTERISTICS	
BRADENHEAD	INTERMEDIATE
Steady Flow	<u>vapor</u>
Surges	
Down to Nothing	
Nothing	<u>BH</u>
Gas	
Gas & Water	
Water	

If bradenhead flowed water, check all of the descriptions that apply below:

CLEAR _____ FRESH _____ SALTY _____ SULFUR _____ BLACK _____

5 MINUTE SHUT-IN PRESSURE

BRADENHEAD 0

INTERMEDIATE 0

REMARKS:

IM down to vapors @ 2 1/2 min.

vapors after shut in

By Billy Smith

SWDMSO

(Position)

Witness

Monica Stuchling

E-mail address _____

ConocoPhillips Co.

OIL CONS. DIV DIST. 3¹

JUL 22 2016

ORDER 21541460

PLANNED MAINT. <InternalOrderSettlement>



BUS2007-000021541460-PRD

Order	21541460	Ord.type	PM05		
Sup. Order		Act.type	P01		
Planning grp	F05	M.Plan	F10000001335		
Priority	F	Item	4896	Main WC	ISWDN
STATUS	REL NMAT PRC SETC				
Description	SWD PPM,1Y,BRADENHEAD TEST				

DUE DATE 07/28/2016

Func. Loc.	HZ-F1-SJN-FA00005-02283958-02349333	Location	507
	SJ 30-6 SWD WELL 112Y ME	Room	30N06W26
	Well Level API (BASE 10+0000) 3003923501		
	Field Name		
	M-Pad Well? YES		
	Other Wells On Same Pad SJ 30-6 410		
Equipment		Cost Center	A068946
		ABC ind.	A
	Begin Guarantee		
	Warranty End		

Sort Field RUN 507
Manufacturer :
Manuf. Serial no:
Model no :
Technical ID no:
Size/Dimension :

Operation list

Op	Sub	Description	Workcenter
----	-----	-------------	------------

SWD PPM,1Y,BRADENHEAD TEST

NOTE: SEND ORDER TO SASHA NEUMANN, LEN GORDON, DAVID AGUIRRE, CLINT HASKIN & DANNY NELSON.

0010	PPM,1Y,BRADENHEAD TEST	CMISCSVN
------	------------------------	----------

PPM,1Y,BRADENHEAD TEST

1. [☒] SHUT IN INTERMEDIATE AND BRADEN HEAD VALVES FOR 24 HOURS PRIOR TO TESTING
2. [☒] CALL OCD TO SCHEDULE A WITNESSED TEST. IF OCD AUTHORIZES THE TEST TO BE COMPLETED WITHOUT THEM PRESENT PROCEED WITH THE TEST
3. [☒] FOLLOW THE GUIDELINES LISTED IN THE WELL TEST PROCESS MANUAL TO COMPLETE THE BRADEN HEAD TEST
4. [☒] FILL OUT A PAPER COPY OF THE TEST AND ENTER THE TEST RESULTS IN THE BRADEN HEAD TESTING DATABASE

NOTE: SWD EMPLOYEE MUST REATIN PAPER COPY OF THE TEST RESULTS AND TURN IT IN ALONG WITH THE COMPLETED PM PAPERWORK TO SASHA NEUMANN WITHIN 3 WORKING DAYS OF COMPLETING TEST.

SIGNATURE: Billy Smith DATE: 7-15-16
APPROVED BY: _____