



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

FEB 16 2017

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 2/16/2017 Operator Conoco Phillips API # 30-0 45-34141

Property Name Maddox WN Federal Well # 12 Location: Unit F Sec 13 Twn 30 Rge 13

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Mudhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 565 psi for 35 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1 hr clock, 1 hr 1000 lbs chart. Start @ 0 psi pressured up to 565 psi, 5 min 565 psi BHT 0 psi, 10 min 565 psi BHT 0 psi, 15 min 565 psi BHT 0 psi, 20 min 564 psi BHT 0 psi, 25 min 563 psi BHT 0 psi, 30 min 562 psi BHT 0 psi, bled back down to 0 psi, 35 min 563 psi BHT 0 psi, bled back to 0 psi

by A A Mtz
(Operator Representative)

Witness Jonathan D. Kelly
(NMOCD)

Wellsite Supervisor
(Position)

Revised 02-11-02