



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

OIL CONS. DIV DIST. 3

JUN 06 2017

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6/6/2017 Operator Conoco Phillips API # 30-0 39-24522

Property Name San Juan 31.6 Unit Well # 225 Location: Unit K Sec 31 Twn 31 Rge 6

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation ☒ _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 41
Crownhead Pres. 0
Tubing Pres. 87
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 570 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring 1 hr clock, calibration 5/26/2017, 1000 lbs 1 hr chart. Initial pressure ~~bleed~~ bleed down before test. Started @ 0 psi, pressured up to 570 psi, 5 min 570 psi, 10 min 572 psi, 15 min 572 psi, 20 min 572 psi, 25 min 570 psi, 30 min 570 psi, bleed back to 0 psi.

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

[Signature]
(Position)

Revised 02-11-02