



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

MAR 09 2018

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 3/9/2018 Operator Hilcorp API # 30-0 45-24475

Property Name Santa Juan 30-b Unit Com Well # 467 Location: Unit M Sec 22 Twn 30 Rge 7

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 8
Headhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 563 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1 hr clock, 1000 psi. 1 hr chart. Start @ 0 psi, pressured up to 563,
5 min 562 psi BHT 0 psi, 10 min 562 psi BHT 0 psi, 15 min 561 psi BHT 0 psi, 20 min
561 psi BHT 0 psi, 25 min 560 psi BHT 0 psi, 30 min 560 psi BHT 0 psi, bleed back to
0 psi.

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02