



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR ~~MIT~~)

Date of Test 3-14-2018 Operator Hilcorp API # 30-045-30336

Property Name Maddox WN Federal Well # 7 Location: Unit 4 Sec 13 Twn 30 Rge 13

Land Type:

State _____
Federal X
Private _____
Indian _____

NMOCD
MAR 14 2018
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (YES): 5 year MIT TA Expires: _____

Casing Pres. Ø
Bradenhead Pres. Ø
Tubing Pres. Ø
Int. Casing Pres. Ø

Tbg. SI Pres. Ø
Tbg. Inj. Pres. Ø

Max. Inj. Pres. Ø

Pressured annulus up to 600 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 600 psi - had slight drop to approx 595 psi at 15 min -
possible air - Held at approx 595 psi for remainder of test. (Passed)

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

Craig Lingo Well site Supv
(Position)

Revised 02-11-02