



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 3-22-2018 Operator Hilcorp API # 30-039-07777

Property Name San Juan 30-6 Unit Well # 78 Location: Unit A Sec 25 Twn 30 Rge 7

Land Type:

State _____
Federal ☒
Private _____
Indian _____

NMOC
MAR 22 2018
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒
Pressure observation _____

Temporarily Abandoned Well ☒ Post workover TA Expires: _____

Casing Pres. - Slight vac Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. - Slight vac Tbg. Inj. Pres. _____
Tubing Pres. 0 psi
Int. Casing Pres. Value stuck

Pressured annulus up to 560 psi psi. for 45 mins. Test passed/failed

REMARKS: Intermediate valve stuck - may be cemented up - bull headed down int.
10 gallons to top off. Pressured up to 560 psi - had drop to approx 550 psi in first
10 minutes - Drop to approx 540 psi at 20 minutes - Drop to 530 psi at 30 minutes -
ran test over to 45 minutes held at approx 530 psi for last 10 min

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOC)

(Position)

Revised 02-11-02