



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

JUN 13 2018

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6/13/2018 Operator Hilcorp Energy API # 30-045-26179

Property Name Hauk Cm Well # 1E Location: Unit M Sec 1 Twn 2N Rge 10

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Crownhead Pres. 20
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 610 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1 hr clock, 1 hr 1000 lbs clock. Start @ 0 psi. pressured up to 610 psi, 5 min 606 psi BH 0 psi, 10 min 603 psi BH 0 psi, 15 min 600 psi BH 0 psi, 20 min 599 psi BH 0 psi, 25 min 598 psi BH 0 psi, 30 min 598 psi BH 0 psi, bled back down to 0 psi.

Last Calibration 4/13/2018

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02