

N ESCAVADA UNIT 314H

API # 30-043-21285



Location

SHL: 1900 FSL 1275' FEL Sec: 10 Twnshp: 22N Rge: 7W
BHL: 2264' FSL 2358' FWL Sec: 4 Twnshp: 22N Rge: 7W

Lat: 36.151809
Long: -107.557832

Spud Date: 6/12/2017

Completion: 8/26/2017

Pool Name: Escavada N; Mancos

Re-install GLV: 7/31/2018

Wellbore updated 8/1/18

	MD	TVD
OJO ALAMO	996	993
KIRTLAND	1179	1172
PICTURED CLIFFS	1474	1462
LEWIS	1606	1592
CHACRA	1837	1818
CLIFF HOUSE	2966	2927
MENEFEE	3003	2963
POINT LOOKOUT	3885	3829
MANCOS	4034	3975
GALLUP	4372	4308

Re-install GLV: Landed tubing @ 5473'. 166 Jnts of 2 7/8" 6.5# L80. Packer set @ 5280', 7 Gas Lift Valves

Mancos Frac-
5634'-13822' w/ .35" diameter- 4 spf total of 788 holes. w/ 40 stages 20/40 sand total of 8,010,8600#

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

Surface: 9-5/8" 11 jnts 36# J-55 ST&C
csg, set @ 346', float collar @ 313'
Cmt'd 101sx of Type I-II. Circ., 10bbbls
of cmt to surface.

TD @ 351'.

Intermediate: 7" csg set @ 5616', 133jts of
J55, 23#, FC @ 5572'. Cmt'd w/ Lead @
(470sx/163 bbbls) of Halcem, followed by Tail
@ (470sx/109 bbbls) of Varicem. w/ 38 BBL
good back to surface.

TD @ 5625'.

Prod Liner: 4 1/2" csg set @ 13893', 200 jts 2
PUPS JTS of P-110, 11.6#. LC @ 13845', RSI @
13822', TOL @ 5462'.
Cmt'd 795 sx of Extendacem. Circ., 38 BBL
Good Cement to Surface

TOL @ 5462'.

TD @ 13900'

PBTD @ 13845'.