



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 8-20-2018 Operator BP - America API # 30-039-24356

Property Name NEBU Well # 429 Location: Unit ___ Sec 17 Twn 30 Rge 7

Land Type:

State _____
Federal X
Private _____
Indian _____

NMOCD

AUG 22 2018

DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation X

Temporarily Abandoned Well (Y/N): Expired TA TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. 1

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 540 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 540psi - pressure had very slight drop of approx 5psi during whole test. Good test - Passed

By MELW
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02

20

25

30

35

40

45

50

55

60

5

10

15

NMOC

AUG 22 2018

DISTRICT III

NMOC

AUG 22 2018

DISTRICT III

Graphic Controls

NO MC MP-1000-IHR

TAKEN OFF

ZERO

PRESSURE TEST CHART ANNOTATION

8-20-18
SCOW #429

CAISING

DATE
WELL NAME
RIG NAME
WHAT IS BEING TESTED
LP START TIME AND PRESSURE
LP END TIME AND PRESSURE
LP FALL OFF IN 5 MINUTES
LP PASS OR FAIL
HP START TIME AND PRESSURE
HP END TIME AND PRESSURE
HP FALL OFF IN 5 MINUTES
HP PASS OR FAIL
HP EQUIP CALIBRATION DATE
TEST COMPANY
TESTER NAME/SIGNATURE
RIG OP. NAME/SIGNATURE
WSL NAME/SIGNATURE
COMMENTS

540PSI
535PSI
-5
6-6-18
HIGH TECH RENTAL TOOLS
Adan Reyes
Mike
Muller

HIGH END

HIGH START

PRINTED IN U.S.A.