

W LYBROOK UNIT #714H

API # 30-045-35802



Location

SHL: 2036' FNL 2492' FEL Sec: 13 Twnshp: 23N Rge: 9W
BHL: 2295' FSL 1803' FWL Sec: 11 Twnshp: 23N Rge: 9W

Lat: 36.228616
Long: -107.740812

Spud Date: 2/22/2017
Completion: 6/11/2017
Pool Name: LYBROOK MC W
C/O-reinstall GVL: 8/22/2018

wellbore update: 8/28/18 LG

	MD	TVD
OJO ALAMO	432	432
KIRTLAND	602	602
PICTURED CLIFFS	1083	1081
LEWIS	1280	1273
CHACRA	1504	1490
CLIFF HOUSE	2668	2560
MENEFEE	2724	2611
POINT LOOKOUT	3695	3492
MANCOS	3909	3685
GALLUP	4273	4028

Landed @ 5426'. 160 Jnts of 2 7/8" 6.5# L80. Packer set @ 5265', 6 Gas Lift Valves

Mancos Frac-

5592'-12600' w/ .32" diameter- 4 spf total of 680
holes. w/ 35 stages 20/40 sand total of 7,100,379#

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

Surface: 9-5/8" 14 jnts 36# J-55 ST&C csg,
set @ 323', float collar @ 300'
Cmt'd 101 sx of Type I-II. Circ., 8 bbls of
cmt to surface.

TD @ 328'.

Intermediate: 7" csg set @ 5464', 125jts C80
26# & 23# LTC, FC @ 5417'. Cmt'd w/ Lead @
(345sx/120bbls) of Halcem, followed by Tail @
(500sx/116bbls) of Varicem. w/ 55 bbls of good
cement back to surface.

TD @ 5477'

Prod Liner: 4 1/2" csg set @ 12665', 171 jts of P-110,
11.6#. LC @ 12624, RSI @ 12600', TOL @ 5319'.
Cmt'd 665sx/161 BBL of Extendacem. Circ.,
10 Bbl Good Cement to Surface

TOL @ 5319'.

TD @ 12665'

PBTD @ 12624'.

