



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 10-9-2018 Operator Hikorp Energy Co. API # 30-045-32136

Property Name Allison Unit Well # 1215 Location: Unit E Sec 30 Twn 32 Rge 6

Land Type:

State _____
Federal
Private _____
Indian _____

NMOCD
OCT 10 2018
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas
Pressure observation _____

Temporarily Abandoned Well : currently in "S" status TA Expires: 10-9-2023

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. 0
Int. Casing Pres. 0

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: CIBP set at
Pressured up to approx 560psi - Pressure rose approx 10psi to 570psi in first 15min -
pressure rose approx 10psi to 580psi at 25min - pressure at approx 585psi at 30min -
Pressure rose due to temp change down hole when packer fluid tipped off.

By Joe McElbourn (Operator Representative) Witness [Signature] (NMOCD)
Inst call - 1000 # spring 1hr clock 1hr chart 9-27-18

(Position)

Revised 02-11-02