



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

NMOCD

DEC 19 2018

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 12/19/2018 Operator Hilcorp Energy API # 30-0 45-34678

Property Name Ballard Well # 11F Location: Unit F Sec 15 Twn 26 Rge 9

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Crownhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 570 psi. for 30 mins. Test passed/failed

REMARKS:

1000 lbs spring, 1hr chart, 1000 lbs 1hr chart. Start @ 0 psi, pressured up to 570 psi, 5 min 567 psi BHT 0 psi, 10 min 567 psi BHT 0 psi, 15 min 567 psi BHT 0 psi, 20 min 565 psi BHT 0 psi, 25 min 565 psi BHT 0 psi, 30 min 565 psi BHT 0 psi, bleed back down to 0 psi.

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

Wellsite Supervisor
(Position)

Revised 02-11-02