



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 1-9-19 Operator DJR Operating API # 30-039-27721

Property Name Nicarilla Apache B Well # 20 Location: Unit A Sec 19 Twn 24 Rge 5

Land Type:

State _____
Federal _____
Private _____
Indian X

NMOCD
JAN 09 2019
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): yes TA Expires: 1-9-2024

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. 0
Int. Casing Pres. 1

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

Pressured annulus up to 510 psi. for 30 mins. Test passed/failed

REMARKS: 1000# spring chart reader broke - used 3000# spring and gauge on well for test.
Replaced 2" ball valve and tighten up hanger - Pressured up to 510 psi - no change at 5 min -
no change at 10 min - no change 15 min - no change at 20 min - Pressure held at 510 psi
for entire test -

By Robert L. L...
(Operator Representative)

Witness

1000# spring the chart clock 11-29-18
3000# spring the chart clock 10-30-18
NMOCD
(NMOCD)

(Position)

Revised 02-11-02