



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 2-8-2019 Operator Hilcorp Energy Co. API # 30-0 39-20584

Property Name San Juan 28-6 Unit Well # 133 Location: Unit B Sec 4 Twn 27 Rge 6

Land Type:

State _____
Federal X
Private _____
Indian _____

NMOCD

FEB 11 2019

DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): Post Workover TA Expires:
(Recomplete)

Casing Pres. Ø
Bradenhead Pres. Ø
Tubing Pres. Ø
Int. Casing Pres. Ø

Tbg. SI Pres.
Tbg. Inj. Pres.

Max. Inj. Pres.

Pressured annulus up to 565 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 565psi - had slight drop to 560psi at 10min - possible
air bubble at 12min pressure had dropped 10psi to approx 550psi - 550psi at 15min - 545psi
at 20min - Held at 545psi for last 10 min of test -

CIBP 5900' - casing patch 205'

By Don Sheets
(Operator Representative)

Witness [Signature]
(NMOCD)

Orsito Supervisor
(Position)

Revised 02-11-02