



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

MAR 28 2019

MECHANICAL INTEGRITY TEST REPORT

DISTRICT III

(TA OR UIC)

Date of Test 3/28/2019 Operator Hilcorp Energy API # 30-0 45-1169A

Property Name Grenier Well # 16 Location: Unit P Sec 6 Twn 31 Rge 11

Land Type:

State _____
Federal ☒
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. _____
Wellhead Pres. 0
Tubing Pres. NA
Annulus Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 563 psi. for 30 mins. Test passed/failed

REMARKS: CIBP @ 7550 ft, test to surface. Start @ 0 psi, pressured up to 563 psi, 5 min 562 psi BHT 0 psi, 10 min 560 psi BHT 0 psi, 15 min 559 psi BHT 0 psi, 20 min 557 psi BHT 0 psi, 25 min 550 psi BHT 0 psi, 30 min 549 psi BHT 0 psi, Bled back to 0 psi. 1000 lbs spring, 1 hr clock, 1 hr 1000 lbs check.

last calibrated 3/14/2019

by [Signature]
(Operator Representative)

Witness [Signature] Kelly
(NMOCD)

(Position)

Revised 02-11-02