



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

MAY 01 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 5/01/2019 Operator Hilcorp Energy API # 30-045-10998

Property Name Davis Well # 11 Location: Unit D Sec 3 Twn 31 Rge 12

Land Type:

State _____
Federal X _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Crownhead Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 568 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000lbs chart. Start at 0psi, pressured up to 568,
5min 560 psi, BH 0 psi, 10min 558 psi, BH 0 psi, 15min 553 psi, BH 0 psi,
20min 548 psi, BH 0 psi, 25min 543 psi, BH 0 psi, 30min 540 psi, BH 0 psi, bled
back to 0psi, 33min 539psi.

by [Signature] Witness [Signature] Last Calibration 3/13/2019
(Operator Representative) (NMOCD)

(Position)

Revised 02-11-02