



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOC

MAY 08 2019

MECHANICAL INTEGRITY TEST REPORT DISTRICT III

(TA OR UIC)

Date of Test 5/8/2019 Operator Hilcorp Energy API # 30-0 39-07177

Property Name San Juan 27-5 unit Well # 89 Location: Unit L Sec 4 Twn 27 Rge 5

Land Type:

State _____
Federal X _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Wellhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 565 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs chart, chart recorder last
calibrated 3/13/19. CR set @ 5800 ft, testing casing from CR to surface. Start @ 0 psi
pressured up to 565 psi, 5 min 565 psi BH 0 psi, 10 min 563 psi BH 0 psi,
15 min 563 psi BH 0 psi, 20 min 563 psi BH 0 psi, 25 min 563 psi BH 0 psi,
30 min 563 psi BH 0 psi, bled back to 0 psi.

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOC)

[Signature]
(Position)

Revised 02-11-02