



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

JUN 07 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6/7/2019 Operator Hilcorp Energy API # 30-0 45-23688

Property Name San Juan 327 Unit Well # 60 Location: Unit A Sec 20 Twn 32 Rge 7

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Crownhead Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. 0

Pressured annulus up to 587 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs chart. BH + Int open prior to arrival. Start @ 0 psi, pressured up to 587 psi. 5 min 587 psi Int 0 psi. BH 0 psi. 10 min 587 psi Int 0 psi. BH 0 psi. 15 min 587 psi Int 0 psi. BH 0 psi. 20 min 587 psi. Int 0 psi. BH 0 psi. 25 min 587 psi. BH 0 psi. Int 0 psi. 30 min 587 psi. BH 0 psi. Int 0 psi. bled back to 0 psi.

Calibration Date 5/18/2019

CIBP 7870'

by Dana Phillips
(Operator Representative)

Witness Jonathan D. Kelly
(NMOCD)

Consultant
(Position)

Revised 02-11-02