



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOC

MAY 30 2019

MECHANICAL INTEGRITY TEST REPORT DISTRICT III (TA OR UIC)

Date of Test 5/30/2019 Operator Advanced Wireless API # 30-0 45-32462

Property Name Dewey Well # 2 Location: Unit K Sec 19 Twn 30 Rge 13

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Cementhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 550 psi. for 30 mins. Test passed/failed

REMARKS: 1000lbs spring, 1hr clock, 1hr 1000lbs chart. Start @ 0 psi, pressured up to 550 psi. 5min 550 psi BH 0 psi, 10min 550 psi BH 0 psi, 15min 550 psi BH 0 psi, 20min 550 psi BH 0 psi, 25min 550 psi BH 0 psi, 30min 550 psi BH 0 psi, bled back to 0 psi

Chart recorder last calibrated 5/28/2019

[Signature]
(Operator Representative)

Witness [Signature]
(NMOC)

Pumper
(Position)

Revised 02-11-02