



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

JUN 14 2019

MECHANICAL INTEGRITY TEST REPORT DISTRICT III (TA OR UIC)

Date of Test 6/14/2019 Operator Logos Operating API # 30-0 45-06621

Property Name Richardson Well # 2 Location: Unit P Sec 11 Twn 27 Rge 13

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. -0.7
Wellhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 560 psi. for 40 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr check, 1hr 1000 lbs chart. Start @ 0 psi, pressured up to 560 psi, 5 min 555 psi BHT 0 psi, 10 min 551 psi BHT 0 psi, 15 min 548 psi BHT 0 psi, 20 min 541 psi BHT 0 psi, 25 min 539 psi BHT 0 psi, 30 min 537 psi BHT 0 psi, 35 min 535 psi BHT 0.1 psi, 40 min 533 psi BHT 0.1 psi, bumped up to 577 psi @ 45 min ^{mark} on chart. 576 psi BHT 0.1 psi @ 50 min mark, 574 psi BHT 0.1 psi @ 55 min mark

Chart last calibrated 3/13/19

CIBP 1202' top perf 1238'

Eugene Burbank
(Operator Representative)

Witness

Jonell D. Kelly
(NMOCD)

Production Foreman
(Position)

Revised 02-11-02