



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOC

JUN 11 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6/11/2019 Operator Hilcorp Energy API # 30-0 45-23834

Property Name San Juan 32-7 Unit Well # 55 Location: Unit X Sec 7 Twn 32 Rge 7

Land Type:

State
Federal
Private X
Indian

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

Temporarily Abandoned Well (Y/N): TA Expires:

Casing Pres. 0 Tbg. SI Pres. NA Max. Inj. Pres. NA
Casing Head Pres. 0 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. 12

Pressured annulus up to 602 psi. for 30 mins. Test passed failed

REMARKS: 1000 lbs spring, 1hr Clock, 1hr 1000 lbs chart. Int took 6 sec to blow down to nothing through 1/4" valve. Casing start at 0 psi. pressured up to 602 psi, 5 min 601 psi Int 0 psi BHD 0 psi, 10 min 600 psi Int 0 psi BHD 0 psi, 15 min 599 psi BHD 0 psi Int 0 psi, 20 min 598 psi Int 0 psi BHD 0 psi, 25 min 598 psi Int 0 psi BHD 0 psi, 30 min 598 psi Int 0 psi BHD 0 psi, bled back to 0 psi.

Chart recorder last calibrated 6/10/2019

CIBP @ 7915 ft.

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOC)

(Position)

Revised 02-11-02