



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

JUN 10 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6/10/2019 Operator Hilcorp Energy API # 30-0 45-24887

Property Name Grenier A Well # 4E Location: Unit F Sec 26 Twn 30 Rge 10

Land Type:

State _____
Federal X _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 8

Tbg. SI Pres. NA

Max. Inj. Pres. NA

Adenhead Pres. _____

Tbg. Inj. Pres. NA

Subing Pres. NA

Int. Casing Pres. NA

Pressured annulus up to 555 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1 hr clock, 1 hr 1000 lbs chart. Start @ 0 psi. pressured up to 555 psi, 5 min 555 psi BH 0 psi, 10 min 545 psi BH 0 psi, 15 min 543 psi BH 0 psi, 20 min 543 psi BH 0 psi, 25 min 543 psi BH 0 psi, 30 min 542 psi BH 0 psi, bleed back to 0 psi

Chart recorder last calibrated 5/18/19

CIBP@7000

by [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

[Signature]
(Position)

Revised 02-11-02