



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 14 JUNE 2014 Operator HILLCOOP API # 30-0 45-26141

Property Name DUFF GAS COM Well # 1 E Location: Unit 6 Sec 34 Twn 30 Rge 12

Land Type:

State _____
Federal _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. _____ Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. _____ Tbg. Inj. Pres. _____
Tubing Pres. _____
Int. Casing Pres. _____

Pressured annulus up to _____ psi. for _____ mins. Test passed/failed

REMARKS: 1000 PSI SPRING 60 minute CLOCK
THE CASING WAS PRESSURED UP TO 560 PSI AND PRESSURE
FELL TO 540 AND HELD FOR THE LAST 25 MINUTES

By [Signature] (Operator Representative) Witness [Signature] (NMOCD)

(Position)

NMOCD

Revised 02-11-02

JUN 17 2014

DISTRICT III