



Well Name: Jicarilla 120 C 004
Location: Sec 29, T26N, R04W 1850' FSL & 1000' FWL
County: Rio Arriba
API #: 30-039-06291
Co-ordinates: Lat: 36.455481 Long: -107.279774
Elevations: GROUND: 6785'
KB: 6795'
Depths (KB): PBD: 3439'
TD: 3478'

Date Prepared: 3/31/2017
Last Updated: 7/23/2019 Dickens
Spud Date: 5/12/1957
Completion Date: 5/30/1957
Last Workover Date:

All Depths KB		Hole Size	Surface Casing: (5/12/1957)
Surface Casing	7-5/8", 26.4#, J-55 4 jts. set at 134' 75 sx	9-7/8" 0-142'	Drilled a 9-7/8" surface hole to 142'. Set 4 jts 7-5/8", 26.4#, J-55 casing at 134'. Cemented w/ 75 sx reg cmt + 2% CaCl2 Circ to surface
Tubing	1-1/4", 2.3#, J-55, 10-rd 109 jts. set at 3373'	6-3/4" 142'-3478'	Production Casing: (5/18/1957) Drilled a 6-3/4" production hole to 3478'. Set 133 jts 5", 11.5#, J-55 casing at 3478'. Cemented w/ 100 sx reg cmt TOC at 2379' per calc assuming 1.18 yield & 75% efficiency
Production Csg.	5", 11.5#, J-55 113 jts set @ 3478' 100 sx TOC at 2379' per calc		Tubing: (5/28/1957) Length (ft) KB 10.00 (105) 1-1/4", 2.3#, J-55 8-rd tbgs 3363.00 Set at: 3373.00 ft
			Rods: NA
			Pumping Unit NA
			Perforations: (5/27/1957) Pictured Cliffs: (3350'-3356') & (3362'-3376') w/ 6 SPF Frac w/ 41,985 gal H2O & 30,000# 20/40 sand
			Formations: Ojo Alamo- 2906' Kirtland- 3007' Fruitland- 3155' Pictured Cliffs- 3330' Lewis- 3395'
			Additional Notes: No history of workovers

NMOCD
AUG 16 2019
DISTRICT III