



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

AUG 29 2019

MECHANICAL INTEGRITY TEST REPORT

DISTRICT III

(TA OR UIC)

Date of Test 8/29/2019 Operator Hilcorp Energy API # 30-0 39-30526

Property Name NCRA Federal 22 Well # 6 Location: Unit F Sec 22 Twn 26 Rge 7

Land Type:

State _____
Federal X
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Borehead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 560 psi. for 40 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs Chart. Last calibrated 6/19/2019. Start @ 0 psi. Pressured up to 560 psi, 5 min 558 psi BHD psi, 10 min 558 psi BHD psi, 15 min 557 psi BHD psi, 20 min 556 psi BHD psi, 25 min 550 psi BHD psi, 30 min 545 psi BHD psi, 35 min 542 psi BHD psi, 40 min 541 psi BHD psi, back to 0 psi.

[Signature]
(Operator Representative)

Witness

[Signature]
(NMOCD)

Well Site Supervisor
(Position)

Revised 02-11-02