

S Escavada Unit #352H

API #:30-043-21323

SHL: 1719' FNL 2352' FWL Sec: 26 Twnshp: 22N Rge: 7W
BHL: 2297' FSL 1633' FW Sec: 22 Twnshp: 22N Rge: 7W

Spud Date: 7/30/2018
Completion Date: 4/6/19

Lat: 36.112549 Long: -107.5846094
Escavada Mancos W
County: Sandoval NM
Elevation: 6776'

CONFIDENTIAL

Created By: mwarp 3/8/19
Modified By: mwarp 4/8/19
Modified By: Igranillo 4/16/19

Current Wellbore

17 1/2" Hole

12 1/4" Hole

13 3/8" Surface 54.5# J-55 BTC @
255' Cmt w/ 320 sx type G Lead
@15.8 ppg. Dropped plug & disp w/
32.4 bbls H2O, bump plug, circ 25
bbls cmt to surface.

9-5/8" Intermediate 36# LT&C
to 2,762.4'. Cemented w/ 585
sx Lead, 180 sx Tail.
Circulated 85 bbls cmt to
surface. BURST = 3950 psi.

5-1/2" Production 17# P-110 to 11,948.5'
(LT&C). PBTD = 11,809'. Cemented w/ 610
sxs 12.4# lead, 374.2 bbls tail cmt @ 13.3#.
Dropped plugs, displ w/ 255.5 bbls fw,
bumped plug 20 bbls early. Circ 30 bbls good
cement to surface, floats held.

38 Stage Completion (2/13/2019-2/20/19):

Perfs: 5,167' – 11,730'
.42" EHD perfs (1336 holes)
Effective Lateral: 6,563'
Perf Spacing: 17.5'
Ft/Stg: 180 ft/stg
Total Fluid: 5,295,389 gal
Fluid/stg: 139,352 gal/stg

30/50 Sandwedge: 468,050 lbs
Total Prop: 12,221,460 lbs
Sand/Effect Ft: 1,840 lbs/ft

BHA Detail: (4/6/2019)

150 jts 2-7/8" 6.5# L-80
6 GLVs (Screened GLV @ 4894')
Packer Set @ 4932.79'
EOT @ 4939' (Mule Shoe)

Ojo Alamo	511	511
Grindland	777	776
Fruitland	827	825
Pictured Cliffs	1147	1140
Lewis	1368	1353
Chaco	1522	1498
Cliff House	1925	1876
Menefee	2666	2566
Point Lookout	3552	3500
Mancos	3745	3689
Saltp (MNCs_A)	4023	3963

8 1/2" Hole

Directional Data:

40° @ ~4,645'
50° @ ~4,771'
60° @ ~4,879'/ 4,570.8' TVD
70° @ ~5,023'
80° @ ~5,149'
90° @ ~5,623'/ 4,692.9' TVD

KOP~ 4291'

Perf'd @ 5167'-11730', .42" diameter w/ 1364 total holes.
Frac'd @ 5167'-11809' w/ 38 stages of 30/50 sand & 30/50 sandwedge of
12,221,460# total.

PBTD: 11,809'
TD: 11,962' MD
TVD: 4,740.84'