



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

NMOCD

SEP 11 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 9/11/2019 Operator Hilcorp Energy API # 30-0 45-29954

Property Name Navajo 27 Well # 3 Location: Unit K Sec 27 Twn 29 Rge 14

Land Type:

State
Federal
Private
Indian X

Well Type:

Water Injection
Salt Water Disposal
Gas Injection
Producing Oil/Gas X
Pressure observation

Temporarily Abandoned Well (Y/N): TA Expires:

Casing Pres. 8 Tbg. SI Pres. NA Max. Inj. Pres. NA
Wellhead Pres. 8 Tbg. Inj. Pres. NA
Tubing Pres. NA
Int. Casing Pres. NA

Pressured annulus up to 560 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, 1hr clock, 1hr 1000 lbs chart. Last Calibrated 8-1-2019.
Start @ 0psi, pressured up to 560 psi. 5min 560 psi BH 0 psi. 10 min 560 psi BH 0 psi.
15 min 560 psi BH 0 psi. 20 min 559 psi BH 0 psi. 25 min 559 psi BH 0 psi.
30 min 558 psi BH 0 psi. 35 min 558 psi BH 0. Bled back to 0psi. Test passed

E. Job Loster
Operator Representative

Witness

Jonell D. Kelly
(NMOCD)

(Position)

Revised 02-11-02