

NE CHACO COM #167H
API # 30-039-31201



Location

SHL: 1289' FSL 516' FWL Sec: 15 Twnshp: 23N Rge: 7W
 BHL: 376' FSL 157' FWL Sec: 14 Twnshp: 22N Rge: 7W

Spud Date: 8/18/2014

Lat: 36.223298

Completion: 3/27/2015

Long: -107.569205

Pool Name: Chaco Unit NE HZ Oil

Re-Install GLV: 8/3/2018

Wellbore updated: 8/7/18

Tops	MD	TVD
OJO_ALAMO	1536	1519
KIRTLAND	1871	1846
PICTURE_CLIFFS	2196	2164
LEWIS	2318	2283
CHACRA	2623	2582
CLIFF_HOUSE	3730	3663
MENEFEE	3752	3684
PT_LOOKOUT	4570	4485
MANCOS	4732	4645
GALLUP	5133	5044

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

Surface: 9-5/8" 13 Jnts 36# J-55 LT&C
 csg, set @ 424', float collar @ 358'
 Cmt'd 245sx of Type G. Circ., 20 bbls
 of cmt to surface.

TD @ 429'.

Intermediate: 7" csg set @ 6344', 149jts of
 J55, 23#, FC @ 6298'. Cmt'd w/ Lead @
 (870sx/220 bbls) of Halcem, followed by Tail
 @ (100sx/23 bbls) of Varicem. w/ 40 BBL
 good back to surface.

TD @ 6354'.

Prod Liner: 4 1/2" csg set @ 11188', 120 JTS
 of P-110, 11.6#. LC @ 11099', RSI @ 11082',
 TOL @ 6154'.
 Cmt'd 225/63.5 bbls sx of Extendacem. Circ.,
 19 Bbl Good Cement to Surface

TOL @ 6154'.

TD @ 11231'

PBTD @ 11099'.

Re-Install GLV-Tubing :@ 6273'. 191 Jnts of 2 7/8" 6.5# L80. Packer set @ 6109', 6 Gas Lift Valves

Mancos Frac- 6395'-11082" w/ .24" diameter- 0.40" holes. w/ 16 stages 20/40 sand.