



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 10-18-19 Operator Hilcorp Energy API # 30-045-30660
Property Name WF Federal 1 Well # 1 Location: Unit K Sec 1 Twn 30N Rge 14W
Land Type: State _____ Well Type: Water Injection _____
Federal _____ NMOC DISTRICT III Salt Water Disposal _____
Private _____ Gas Injection _____
Indian X Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): New TA TA Expires: 10-18-2024

Casing Pres. 0 Tbg. SI Pres. _____ Max. Inj. Pres. _____
Bradenhead Pres. 0 Tbg. Inj. Pres. _____
Tubing Pres. No tubing
Int. Casing Pres. _____

Pressured annulus up to 590 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 590psi - 590psi 5min - slight drop to 585psi at 10min -
585psi 15min - 585psi 20min - slight drop of 5psi from 20min - 25min 580psi - held at
580psi for last 10min of test. Passed

CIBP 1475' 1000# Spring Clock last end
By [Signature] Witness [Signature]
(Operator Representative) (NMOCD)

(Position)

Revised 02-11-02