



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT (TA OR UIC)

Date of Test 10-23-19 Operator Hilcorp Energy API # 30-0 45-33679

Property Name Federal 8 FC Well # 2T Location: Unit P Sec 8 Twn 30N Rge 12W

Land Type:

State _____
Federal X
Private _____
Indian _____

NMOCD
OCT 24 2019
DISTRICT III

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y): New TA TA Expires: 10-23-2024

Casing Pres. Ø
Bradenhead Pres. Ø
Tubing Pres. No tubing
Int. Casing Pres. _____

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____
Max. Inj. Pres. _____

Pressured annulus up to 615 psi. for 30 mins. Test passed/failed

REMARKS: Pressured up to 615 psi - 615psi 5min - 615psi 10min - 615psi 15min -
slight drop to 610psi at 20min - holding at 610psi at 25min - 610psi at 30min

CIBP - 1975'

1000# spring / hr clock Chart last cal
8-1-19

By HEC rep on site Craig Lingo
(Operator Representative)

Witness [Signature]
(NMOCD)

(Position)

Revised 02-11-02