



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

NMOCD

DEC 18 2019

DISTRICT III

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 12/18/2019 Operator Hilcorp Energy API # 30-0 45-08645

Property Name State Com N Well # 10 Location: Unit L Sec 2 Twn 29 Rge 8

Land Type:

State X
Federal _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas X
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0
Wellhead Pres. 0
Tubing Pres. NA
Int. Casing Pres. NA

Tbg. SI Pres. NA
Tbg. Inj. Pres. NA

Max. Inj. Pres. NA

Pressured annulus up to 563 psi. for 30 mins. Test passed/failed

REMARKS: 1000 lbs spring, the clock, the 1000 lbs chart, last calibrated 8/1/2019. Start @ 0 psi.
Pressured up to 563 psi @ 4 min on chart, 9 min on chart 563 psi BHTD psi, 14 min on chart
562 psi BHTD psi, 19 min on chart 560 psi BHTD psi, 24 min on chart 560 psi BHTD psi,
29 min on chart 559 psi BHTD psi, 34 min on chart 559 psi BHTD psi, bled back to
0 psi after 35 min on chart. RBP set @ 4130 ft.

[Signature]
(Operator Representative)

Witness

[Signature]
(NMOCD)

Well Site Supervisor
(Position)

Revised 02-11-02