

30-045-32979

Mudge LS 7M
Mesaverde Completion
30-045-32979
New Drill Subsequent Report
05/19/2006

4/17/06 CSG 610 PSI; BLOW DOWN TO FLARE PIT. TIH & SET COMPOSIT BRIDGE PLUG @6500'. TEST CSG TO 500 psi HELD 15 MIN GOOD TEST.

4/20/06 TIH & PERF POINT LOOKOUT (MV) 5640' – 5732'

4/21/06 FRAC DOWN CSG w/184,500 lbs SAND & Q FOAM. TIH & SET COMPOSITE FLOW THROUGH BRIDGE PLUG @5320'. TIH & PERF'd MENELEE (MV) 5346' – 5480'.

4/22/06 TIH & FRAC MENELEE: PUMPED 20,000 LBS. OF 40/70 BADGER SAND , AND 155,505 LBS. OF 16/30 BRADY SAND. THE WELL WAS BEING TREATED @ 3,500 PSI. @ THE START OF THE 4 LBS. / GAL STAGE THE WELL SCREENED OUT, LEAVING THE CASING FULL OF SAND. TRYED TO BLEED OFF PRESSURE TO FLOW WELL AFTER THE SCREEN OUT, BUT WELL WAS SANDED OFF.

4/25/06 LAY 3" LINES TO FLARE PIT. OPEN TO FLARE PIT.

4/27/06 CLEAN OUT

5/4/06 FLW MESAVERDE TO PIT ON ¾" CK. 280 MCFD. TIH & MILL UP COMPOSITE PLUG @6500'.

5/8/06 CLEAN OUT TO PBTD @7162'.

5/11/06 TIH LAND TBG @ 7080'.

5/12/06 RIG DN MOVE OFF LOCATION