

**San Juan 29-6 Unit #61B****30-039-29618****Sec. 19 T29N R6W****2265'FNL & 700'FWL****Unit E (SWNW)**

4/5/06 RIH w/8 3/4" bit & tagged cmt. 4/5/06 D/O cmt & ahead to 2885'. Intermediate TD reached 4/5/06. Circulate hole. RIH w/66jts of 7" 20# J55 ST&C csg set @ 2875'. Pumped preflush of 5bbls H2O, 20bbls FW, last 10bbls w/dye. Cemented w/315sxs(822cu-146bbls) Type G cmt w/3% D79, 2% D46. Followed w/180sxs(229cu-41bbls) Type 50/50 G w/2% D20, 1% D46, 2% S-001, 5#/SK D24, 15% D65. Drop plug and displaced w/115bbls FW. Bump plug to 1200psi. Plug down @ 1530 hrs. Circulated 50bbls of cmt to surface. WOC. NU BOPE. PT csg to 1500psi for 30mins, ok.

4/7/06 RIH w/6 1/4" bot and tagged cmt @ 2820'. D/O and ahead to 5620'. TD reached 4/7/06. Circulate hole. RIH w/4 1/2" 133jts 10.5# J55 ST&C csg set @ 5615'. Pumped preflush w/10bbls gel, 10bbls KCL, 10bbls gel. Cemented w/320sxs(461cu-82bbls) Type 50/50 G cmt w/.25#/sx D029, 3% D020, 1#/sx D024, .25% D167, .15% D065, .10% D800, .1% D046, 3.5bl/sx. Plug down @ 1755hrs. Held at 1500psi. ND BOPE. RD Rig released @12am 4/9/06.

