

NEW MEXICO OIL CONSERVATION DIVISION
NORTHWEST NEW MEXICO PACKER LEAKAGE TEST

Operator WILLIAMS COMPANIES, INC. Lease Name Rosa Well No. 139

Location Of Well: Unit Letter C Sec 17 Twp 31N Rge 6W API # 30-0 45-29144

	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. Or Csg.)
Upper Completion	PC	Gas	Art Lift Compressor	Tbg
Lower Completion	MV	Gas	Flow	Tbg

Pre-Flow Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In 10:30 5-5-06	Length of Time Shut-In 72 hrs	SI Press. Psig 722 Psig	Stabilized? (Yes or No) Yes
Lower Completion	Hour, Date, Shut-In 10:30 5-5-06	Length of Time Shut-In 72 hrs	SI Press. Psig 125 Psig	Stabilized? (Yes or No) Yes

Flow Test No. 1

Commenced at (hour, date)* 10:30 5-8-05				Zone producing (Upper or Lower): Upper	
Time (Hour, Date)	Lapsed Time Since*	Pressure Upper Compl. Lower Compl.		Prod. Zone Temp.	Remarks
12:00 5-9-06	25.5 hrs	578 Psig	143 Psig	72 F	Compress On
10:00 5-10-06	47.5 hrs	670 Psig	161 Psig	54 F	
11:00 5-11-06	72.5 hrs	711 Psig	167 Psig	72 F	
11:30 5-12-06	97 hrs	614 Psig	180 Psig	68 F	
11:00 5-13-06	121.5 hrs	629 Psig	188 Psig	78 F	
9:30 5-14-06	144 hrs	630 Psig	192 Psig	78 F	

Production rate during test


Oil: _____ BOPD based on _____ Bbls. In _____ Hrs. _____ Grav. _____ GOR _____

Gas: _____ 90 _____ MCFPD; Test thru (Orifice or Meter): _____ Orifice _____

Mid-Test Shut-In Pressure Data

Upper Completion	Hour, Date, Shut-In 10:00 5-14-06	Length of Time Shut-In 48.5 hrs	SI Press. Psig 728 Psig	Stabilized? (Yes or No) Yes
Lower Completion	Hour, Date, Shut-In 10:30 5-5-06	Length of Time Shut-In 264 hrs	SI Press. Psig 212 Psig	Stabilized? (Yes or No) Yes

(Continue on reverse side)



Flow Test No. 2

Commenced at (hour, date)** 10:00 5-16-06				Zone producing (Upper or Lower): Lower	
Time (Hour, Date)	Lapsed Time Since**	Pressure		Prod. Zone Temp.	Remarks
Upper Compl.	Lower Compl.				
10:15 5-16-06	15 min	728 Psig	144 Psig	69 F	Turned Compress off
10:00 5-17-06	24 hrs	734 Psig	144 Psig	72 F	
10:00 5-18-06	48 hrs	751 Psig	129 Psig	78 F	
10:00 5-19-06	72hrs	757 Psig	112 Psig	47 F	

Production rate during test

Oil: _____ BOPD based on _____ Bbls. In _____ Hrs. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Test thru (Orifice or Meter): _____

Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ JUN 01 2006 _____ 20 _____
New Mexico Oil Conservation DivisionBy H. Villanueva
Title DEPUTY OIL & GAS INSPECTOR, DIST. 1Operator B. Mitchell

By _____

Title Tech

E-mail Address _____

Date 6-1-06

Northwest New Mexico Packer Leakage Test Instructions

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in case of a gas well and 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 11-16-98,