

Ryan Energy Technologies, Inc.

COMPLETION REPORT



Company: ConocoPhillips		Date: 8/8/2005	Time: 13:48:46	Page: 1
Field: San Juan County, NM		Co-ordinate(NE) Reference: Site: San Juan 32-8 #260A, True North		
Site: San Juan 32-8 #260A		Vertical (TVD) Reference: SITE 0.0		
Well: Well #260A		Section (VS) Reference: Well (0.00N,0.00E,286.70Azi)		
Wellpath: Original Hole		Survey Calculation Method: Minimum Curvature Db: Sybase		

Field: San Juan County, NM New Mexico USA		30-045-32750	
Map System: US State Plane Coordinate System 1927		Map Zone: New Mexico, Western Zone	
Geo Datum: NAD27 (Clarke 1866)		Coordinate System: Site Centre	
Sys Datum: Mean Sea Level		Geomagnetic Model: igrf2005	

Site: San Juan 32-8 #260A Sec. 17, T32N, R8W San Juan County, NM		SW-G 1200 /S 300 /REV sec 17 DNL 1507 /S 706 /E sec 18	
Site Position:	Northing:	ft	Latitude:
From: Local Only	Easting:	ft	Longitude:
Position Uncertainty: 0.00 ft			North Reference: True
Ground Level: 0.00 ft			Grid Convergence: deg

Well: Well #260A		Slot Name:	
Well Position: +N/-S 0.00 ft	Northing: ft	Latitude:	
+E/-W 0.00 ft	Easting: ft	Longitude:	
Position Uncertainty: 0.00 ft			

Wellpath: Original Hole		Drilled From: Surface	
Current Datum: SITE	Height 0.00 ft	Tie-on Depth: 0.00 ft	
Magnetic Data: 4/28/2005		Above System Datum: Mean Sea Level	
Field Strength: 0 nT		Declination: 0.00 deg	
Vertical Section: Depth From (TVD)	+N/-S	Mag Dip Angle: 0.00 deg	
ft	ft	+E/-W	Direction
		ft	deg
0.00	0.00	0.00	286.70

Survey Program for Definitive Wellpath			
Date: 8/8/2005		Validated: No	
Actual From To		Version: 0	Tool Name
ft	ft	Toolcode	
268.00	3477.00	Survey #1 (268.00-3477.00)	MWD
3530.00	3530.00	Survey #2 (3530.00-3530.00)	Standard MWD
		Projection	Projection

Survey										
MD	Incl	TVD	VS	Azim	N/S	E/W	Clsr Dist.	Clsr Azi.	Dog Leg	Tool
ft	deg	ft	ft	deg	ft	ft	ft	deg	deg/100ft	
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	TIE LINE
268.00	0.79	267.99	-0.12	192.82	-1.80	-0.41	1.85	192.82	0.29	MWD
299.00	1.14	298.99	0.10	248.54	-2.12	-0.74	2.25	199.32	3.08	MWD
328.00	2.29	327.97	0.87	266.29	-2.27	-1.59	2.77	215.08	4.32	MWD
357.00	3.61	356.94	2.30	271.57	-2.28	-3.08	3.83	233.53	4.64	MWD
388.00	4.57	387.86	4.44	274.03	-2.16	-5.29	5.72	247.74	3.15	MWD
417.00	5.54	416.74	6.95	276.49	-1.93	-7.83	8.07	256.19	3.43	MWD
447.00	6.60	446.57	10.09	280.36	-1.45	-10.97	11.06	262.46	3.79	MWD
478.00	7.74	477.33	13.94	283.52	-0.64	-14.75	14.76	267.50	3.89	MWD
508.00	8.97	507.01	18.30	286.16	0.48	-18.96	18.97	271.45	4.29	MWD
538.00	10.29	536.59	23.32	288.09	1.96	-23.75	23.84	274.72	4.53	MWD
569.00	11.61	567.02	29.20	288.27	3.80	-29.35	29.59	277.38	4.26	MWD
600.00	12.84	597.32	35.77	287.91	5.84	-35.59	36.06	279.32	3.98	MWD
630.00	13.98	626.50	42.72	287.74	7.97	-42.21	42.96	280.69	3.80	MWD
661.00	14.60	656.54	50.37	288.09	10.32	-49.49	50.56	281.78	2.02	MWD
690.00	15.56	684.54	57.91	288.97	12.72	-56.65	58.06	282.66	3.40	MWD
721.00	16.53	714.34	66.47	290.38	15.61	-64.71	66.57	283.56	3.37	MWD
752.00	17.67	743.97	75.56	291.61	18.88	-73.22	75.61	284.46	3.86	MWD
781.00	18.91	771.50	84.62	292.31	22.28	-81.66	84.65	285.26	4.34	MWD
812.00	20.05	800.72	94.91	292.48	26.22	-91.22	94.91	286.04	3.68	MWD
841.00	20.66	827.91	104.94	292.66	30.09	-100.53	104.94	286.66	2.11	MWD
872.00	21.19	856.87	115.95	292.66	34.36	-110.75	115.96	287.24	1.71	MWD

8 7/5/07

Ryan Energy Technologies, Inc.

COMPLETION REPORT



Company: ConocoPhillips Field: San Juan County, NM Site: San Juan 32-8 #260A Well: Well #260A Wellpath: Original Hole	Date: 8/8/2005 Co-ordinate(NE) Reference: Site: San Juan 32-8 #260A; True North Vertical (TVD) Reference: SITE 0.0 Section (VS) Reference: Well (0.00N,0.00E,286.70Azi) Survey Calculation Method: Minimum Curvature Db: Sybase
--	---

Survey

MD ft	Incl deg	TVD ft	VS ft	Azim deg	N/S ft	E/W ft	Clsr Dist. ft	Clsr Azi. deg	Dog Leg deg/100ft	Tool
901.00	21.98	883.84	126.58	290.90	38.31	-120.66	126.59	287.62	3.52	MWD
932.00	22.77	912.50	138.36	288.79	42.32	-131.76	138.38	287.81	3.63	MWD
962.00	23.30	940.11	150.09	287.56	45.98	-142.91	150.12	287.83	2.39	MWD
993.00	23.48	968.56	162.40	287.04	49.64	-154.66	162.43	287.79	0.88	MWD
1023.00	23.57	996.07	174.37	287.04	53.14	-166.11	174.40	287.74	0.30	MWD
1057.00	23.74	1027.21	188.01	286.86	57.12	-179.16	188.04	287.68	0.54	MWD
1086.00	23.92	1053.74	199.73	287.04	60.54	-190.36	199.76	287.64	0.67	MWD
1117.00	24.09	1082.06	212.34	287.21	64.25	-202.42	212.37	287.61	0.59	MWD
1149.00	24.27	1111.25	225.45	286.86	68.09	-214.95	225.47	287.58	0.72	MWD
1180.00	24.53	1139.48	238.25	287.04	71.82	-227.20	238.28	287.54	0.87	MWD
1212.00	24.89	1168.55	251.63	287.04	75.74	-239.99	251.66	287.52	1.12	MWD
1241.00	25.06	1194.84	263.88	287.21	79.35	-251.69	263.90	287.50	0.64	MWD
1272.00	25.15	1222.91	277.03	287.04	83.22	-264.26	277.05	287.48	0.37	MWD
1304.00	25.59	1251.83	290.74	287.21	87.26	-277.36	290.76	287.46	1.39	MWD
1333.00	26.20	1277.91	303.40	287.04	90.99	-289.46	303.43	287.45	2.12	MWD
1365.00	26.73	1306.56	317.66	286.68	95.12	-303.11	317.69	287.42	1.73	MWD
1396.00	27.17	1334.19	331.71	286.86	99.18	-316.56	331.74	287.40	1.44	MWD
1427.00	28.05	1361.66	346.08	286.86	103.34	-330.31	346.10	287.37	2.84	MWD
1459.00	28.58	1389.83	361.26	287.04	107.77	-344.83	361.28	287.36	1.68	MWD
1490.00	29.02	1417.00	376.19	286.86	112.12	-359.12	376.21	287.34	1.45	MWD
1521.00	29.99	1443.98	391.46	286.68	116.53	-373.74	391.48	287.32	3.14	MWD
1551.00	31.04	1469.82	406.69	286.68	120.90	-388.33	406.71	287.29	3.50	MWD
1583.00	31.57	1497.17	423.32	286.51	125.65	-404.26	423.34	287.27	1.68	MWD
1614.00	32.45	1523.45	439.75	286.16	130.27	-420.03	439.77	287.23	2.90	MWD
1645.00	33.50	1549.46	456.62	285.45	134.86	-436.27	456.64	287.18	3.61	MWD
1676.00	34.03	1575.23	473.84	284.75	139.35	-452.90	473.85	287.10	2.12	MWD
1707.00	34.29	1600.88	491.24	284.75	143.78	-469.73	491.25	287.02	0.84	MWD
1737.00	34.65	1625.61	508.21	284.57	148.08	-486.16	508.21	286.94	1.25	MWD
1768.00	34.91	1651.07	525.88	284.40	152.50	-503.28	525.88	286.86	0.90	MWD
1798.00	35.26	1675.62	543.11	284.57	156.82	-519.98	543.11	286.78	1.21	MWD
1829.00	35.17	1700.95	560.98	285.63	161.47	-537.23	560.98	286.73	1.99	MWD
1860.00	35.26	1726.28	578.85	285.98	166.34	-554.43	578.85	286.70	0.71	MWD
1891.00	35.17	1751.60	596.73	286.16	171.29	-571.61	596.73	286.68	0.44	MWD
1923.00	34.73	1777.83	615.06	286.16	176.39	-589.22	615.06	286.67	1.37	MWD
1953.00	34.21	1802.57	632.03	286.86	181.22	-605.50	632.03	286.66	2.18	MWD
1984.00	32.71	1828.43	649.13	286.33	186.10	-621.88	649.13	286.66	4.93	MWD
2015.00	32.54	1854.54	665.84	286.51	190.82	-637.91	665.84	286.65	0.63	MWD
2047.00	32.01	1881.59	682.93	285.98	195.60	-654.31	682.93	286.64	1.88	MWD
2078.00	30.86	1908.04	699.09	286.51	200.13	-669.84	699.09	286.63	3.82	MWD
2109.00	29.99	1934.77	714.79	285.98	204.52	-684.91	714.79	286.63	2.94	MWD
2141.00	29.37	1962.57	730.63	286.73	208.98	-700.11	730.64	286.62	2.26	MWD
2172.00	28.93	1989.65	745.73	285.98	213.23	-714.60	745.73	286.61	1.84	MWD
2210.00	28.40	2022.99	763.96	286.68	218.36	-732.09	763.96	286.61	1.65	MWD
2241.00	27.44	2050.38	778.48	287.04	222.57	-745.98	778.48	286.61	3.14	MWD
2272.00	26.38	2078.03	792.51	287.74	226.76	-759.37	792.51	286.63	3.57	MWD
2303.00	25.50	2105.90	806.06	288.27	230.95	-772.27	806.06	286.65	2.94	MWD
2335.00	24.45	2134.91	819.57	288.97	235.26	-785.07	819.57	286.68	3.41	MWD
2364.00	23.74	2161.38	831.40	288.79	239.09	-796.28	831.40	286.71	2.46	MWD
2395.00	23.13	2189.83	843.72	287.56	242.94	-807.99	843.72	286.73	2.52	MWD
2425.00	22.51	2217.48	855.35	289.14	246.60	-819.03	855.35	286.76	2.91	MWD
2457.00	21.98	2247.10	867.43	292.13	250.86	-830.37	867.43	286.81	3.91	MWD
2488.00	21.28	2275.91	878.83	288.97	254.88	-841.06	878.83	286.86	4.38	MWD
2519.00	20.75	2304.85	889.94	288.09	258.41	-851.60	889.94	286.88	1.99	MWD

Ryan Energy Technologies, Inc.

COMPLETION REPORT



Company: ConocoPhillips
Field: San Juan County, NM
Site: San Juan 32-8 #260A
Well: Well #260A
Wellpath: Original Hole

Date: 8/8/2005 **Time:** 13:48:46 **Page:** 3
Co-ordinate(NE) Reference: Site: San Juan 32-8 #260A, True North
Vertical (TVD) Reference: SITE 0.0
Section (VS) Reference: Well (0.00N,0.00E,286.70Azi)
Survey Calculation Method: Minimum Curvature **Db:** Sybase

Survey

MD ft	Incl deg	TVD ft	VS ft	Azim deg	N/S ft	E/W ft	Clsr Dist. ft	Clsr Azi. deg	Dog Leg deg/100ft	Tool
2550.00	19.87	2333.92	900.70	287.74	261.72	-861.84	900.70	286.89	2.87	MWD
2582.00	18.82	2364.12	911.30	287.56	264.94	-871.94	911.30	286.90	3.29	MWD
2613.00	17.85	2393.54	921.04	288.62	267.96	-881.21	921.05	286.91	3.31	MWD
2644.00	17.41	2423.09	930.43	288.09	270.92	-890.12	930.44	286.93	1.51	MWD
2676.00	16.88	2453.67	939.86	288.79	273.90	-899.07	939.87	286.94	1.78	MWD
2707.00	16.18	2483.38	948.67	287.56	276.65	-907.45	948.68	286.95	2.52	MWD
2738.00	15.48	2513.21	957.13	287.21	279.18	-915.52	957.14	286.96	2.28	MWD
2768.00	14.42	2542.19	964.87	287.00	281.46	-922.91	964.88	286.96	3.54	MWD
2798.00	13.72	2571.29	972.16	286.86	283.58	-929.89	972.17	286.96	2.34	MWD
2828.00	13.37	2600.46	979.19	287.91	285.68	-936.60	979.20	286.96	1.43	MWD
2858.00	13.19	2629.66	986.08	287.56	287.78	-943.16	986.09	286.97	0.66	MWD
2889.00	12.31	2659.89	992.92	286.51	289.79	-949.70	992.93	286.97	2.94	MWD
2921.00	11.43	2691.21	999.50	286.68	291.67	-956.01	999.51	286.97	2.75	MWD
2951.00	10.90	2720.64	1005.31	287.04	293.35	-961.57	1005.32	286.97	1.78	MWD
2982.00	10.38	2751.11	1011.03	286.16	294.99	-967.05	1011.04	286.96	1.76	MWD
3014.00	9.50	2782.62	1016.56	285.63	296.50	-972.37	1016.57	286.96	2.76	MWD
3045.00	8.53	2813.24	1021.41	286.51	297.84	-977.03	1021.42	286.95	3.16	MWD
3076.00	7.74	2843.93	1025.80	288.79	299.17	-981.21	1025.81	286.96	2.75	MWD
3108.00	7.03	2875.66	1029.91	289.50	300.52	-985.10	1029.92	286.96	2.24	MWD
3137.00	6.51	2904.46	1033.32	288.62	301.63	-988.33	1033.33	286.97	1.83	MWD
3168.00	6.07	2935.27	1036.72	287.56	302.69	-991.56	1036.73	286.98	1.47	MWD
3199.00	5.54	2966.12	1039.85	287.56	303.64	-994.55	1039.87	286.98	1.71	MWD
3230.00	4.75	2996.99	1042.63	288.09	304.49	-997.19	1042.65	286.98	2.55	MWD
3261.00	4.13	3027.90	1045.03	289.50	305.26	-999.47	1045.04	286.98	2.03	MWD
3292.00	3.43	3058.83	1047.07	290.02	305.95	-1001.39	1047.09	286.99	2.26	MWD
3323.00	2.55	3089.79	1048.68	292.48	306.53	-1002.90	1048.70	287.00	2.87	MWD
3355.00	2.02	3121.76	1049.95	295.12	307.04	-1004.07	1049.96	287.00	1.69	MWD
3387.00	1.41	3153.75	1050.90	293.19	307.43	-1004.94	1050.91	287.01	1.91	MWD
3417.00	0.70	3183.74	1051.45	280.88	307.61	-1005.46	1051.46	287.01	2.47	MWD
3449.00	0.53	3215.74	1051.77	258.56	307.62	-1005.80	1051.79	287.01	0.91	MWD
3477.00	0.44	3243.74	1051.98	256.45	307.57	-1006.03	1051.99	287.00	0.33	MWD
3530.00	0.44	3296.74	1052.33	256.45	307.48	-1006.42	1052.34	286.99	0.00	PROJECTED