


30-039-07574
30-039-24817 4616

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit SW Sec. 21 Twp 29 Rng 7
Name of Well/Wells or Pipeline Serviced SAN JUAN 29-7 UNIT #51, #526
cps 88w
Elevation 6852' Completion Date 6/17/70 Total Depth 600' Land Type* N/A
Casing, Sizes, Types & Depths N/A
If Casing is cemented, show amounts & types used N/A
If Cement or Bentonite Plugs have been placed, show depths & amounts used
N/A
Depths & thickness of water zones with description of water when possible:
Fresh, Clear, Salty, Sulphur, Etc. N/A
Depths gas encountered: N/A
Type & amount of coke breeze used: N/A
Depths anodes placed: 575', 565', 555', 545', 535', 525', 505', 495', 485', 475'
Depths vent pipes placed: 575' OF 1" HOSE
Vent pipe perforations: 320'
Remarks: qb #2 ALL ANODES IN TANDEM.



If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

WELL CASING
CATHODIC PROTECTION CONSTRUCTION REPORT
DAILY LOG

Drilling Log (Attach Hereto). ☐

Completion Date 6-17-70

Well Name SJ 29-7 #51		Location SW 21-29-7		CPS No. 88 W	
Type & Size Bit Use 6 3/4				Work Order No. 184-40058-50-22	
Anode Hole Depth 600'	Total Drilling Rig Time	Total Lbs. Coke Used	Lost Circulation Mat'l Used	No. Sacks Mud Used	
Anode Depth					
# 1 (575)	# 2 565	# 3 (555)	# 4 545	# 5 (535)	# 6 525
# 7 (505)	# 8 495	# 9 (485)	# 10 475		
Anode Output (Amps)					
# 1 5.2	# 2 5.2	# 3 4.6	# 4 4.6	# 5 3.6	# 6 3.6
# 7 4.0	# 8 4.0	# 9 3.0	# 10 3.0		
Anode Depth					
# 11	# 12	# 13	# 14	# 15	# 16
# 17	# 18	# 19	# 20		
Anode Output (Amps)					
# 11	# 12	# 13	# 14	# 15	# 16
# 17	# 18	# 19	# 20		
Total Circuit Resistance		No. 8 C.P. Cable Used		No. 2 C.P. Cable Used	
Volts 11.7	Amps 12.0	Ohms 0.97			

Remarks: **(C.P.S. Contract)**
Drill 480' with air, Wet at 440'
1" Hose to No 1 Anode Perforated 320'
Pump 65 sacks Coke - slurry the rest (99s)
All Anodes in Pairs

All Construction Completed

David
(Signature)

GROUND BED LAYOUT SKETCH

