

4942

30-045-09848

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS  
NORTHWESTERN NEW MEXICO  
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit SW Sec. 3 Twp 30 Rng 9

Name of Well/Wells or Pipeline Serviced RIDDLE #2

cps 40w

Elevation 6047' Completion Date 11/10/61 Total Depth 140' Land Type\* N/A

Casing, Sizes, Types & Depths N/A

If Casing is cemented, show amounts & types used N/A

If Cement or Bentonite Plugs have been placed, show depths & amounts used  
N/A

Depths & thickness of water zones with description of water when possible:  
Fresh, Clear, Salty, Sulphur, Etc. N/A

Depths gas encountered: N/A

Type & amount of coke breeze used: 952 lbs.

Depths anodes placed: 70', 56', 50', 44', 35'

Depths vent pipes placed: N/A

Vent pipe perforations: N/A

Remarks: qb #1 BRIDGED AT 40' RIG MOVED BACK IN TO CLEAN OUT. SECOND ATTEMPT

GOT #1 ANODE TOP AT 70'

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

\*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.  
If Federal or Indian, add Lease Number.

RECEIVED  
MAY 31 1991  
OIL CON. DIV  
DIST. ?

SAN JUAN DIVISION  
WELL CASING CATHODIC PROTECTION  
DAILY CONSTRUCTION  
PROGRESS REPORT

DATE 11-10-61

WELL NAME - Riddle # 2 WORK ORDER NO. 184-52153-50-20

NUMBER AND DEPTH OF HOLES: #1 140', #2     , #3     , #4     , #5     .

DEPTH OF EACH ANODE: #1 70', #2 56', #3 50', #4 44', #5 35', #6     , #7       
#8     , #9     , #10     .

ANODE RESISTANCES: #1 2.8, #2 2.5, #3 2.4, #4 2.5, #5 2.8, #6     , #7       
#8     , #9     , #10     .

TOTAL CIRCUIT RESISTANCE: 1.1 OHMS.

DRILLING LOG: (ATTACH HERETO)

*12.6 #/ft ? 6.7 #/ft.*

AMOUNT OF COKE BREEZE PLACED IN EACH HOLE: #1 952 lbs, #2     , #3       
#4     , #5     .

ANY DIFFICULTIES ENCOUNTERED IN DRILLING:

ROCKS-

LOST CIRCULATION-

CASING INSTALLED-

DATE ALL CONSTRUCTION COMPLETED                                 .

REMARKS:

*Hole drilled and ready to load at 4:00 PM 11-9-61  
Contractor attempted to load 11-10-61 12:00 AM  
Bridged at 40' moved rig back in to  
Clean out hole  
second attempt at loading got #1 anode top  
at 70'*

*Re-check coke*

