

**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT**

## Sundry Notices and Reports on Wells

**RECEIVED**

NOV 06 2007

Bureau of Land Management  
Farmington Field Office1. Type of Well  
GAS2. Name of Operator  
ConocoPhillips

3. Address &amp; Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M

Unit F (SEnw) 1665' FNL & 1910' FWL, Sec. 22, T28N, R7W, NMPM  
Unit L (NWSW) 2513' FSL & 1002' FWL, Sec. 22, T28N, R7W, NMPM5. Lease Number  
SF-078417A6. If Indian, All. or  
Tribe Name7. Unit Agreement Name  
San Juan 28-7 Unit8. Well Name & Number  
San Juan 28-7 Unit 220G9. API Well No.  
30-039-30276

10. Field and Pool

Basin Dakota/Blanco MV

11. County and State  
Rio Arriba Co., NM

## 12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

## Type of Submission

## Type of Action

☐ Notice of Intent☐ Abandonment☐ Change of Plans☒ Other - Casing Report☒ Subsequent Report☐ Recompletion☐ New Construction☐ Final Abandonment☐ Plugging☐ Non-Routine Fracturing☐ Casing Repair☐ Water Shut off☐ Altering Casing☐ Conversion to Injection

RCVD NOV 13 '07

OIL CONS. DIV.

## 13. Describe Proposed or Completed Operations

10/17/07 MIRU Aztec 711. NU BOP. PT casing to 600# 30/min - good test. RIH w. 8 3/4" bit. D/O cement tag @ 318'. Drilled ahead to 5165' Intermediate depth. Circ hole. RIH w/123 jts 7" 23# L-80 casing set @ 5142'. RU to cement. 10/26/07 Pumped pre-flush of 10 bbls mud wash/ 10 bbls FW. Pumped Scavenger 20 sx(60cf-11bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-Flake, .4% FL-52, 8% Gel, 5 #/sx LCM-1, & .4% SMS. **Lead-** pumped 700 sx(1491cf-265bbls) Premium Lite Cement w/3% CaCl, .25 #/sx Cello-Flake, .4% FL-52, 8% Gel, 5 #/sx LCM-1, .4% SMS. **Tail-** pumped 120 sx(166cf-29bbls) Type III Cement w/1% CaCl, .25#/sx Cello-Flake, & .2% FL-52. Dropped plug & displaced w/201 Bbls FW. Circ 10 bbls cement to surface. ✓

10/26/07 RIH w/6 1/4" bit, tagged cement @ 5067'. PT casing to 1500# 30/min good test. D/O cement & ahead to 8187'(TD). TD reached 10/29/07 Circ hole. RIH w/189 jts 4 1/2" 11.6# L-80 casing set @ 8186'. RU to cement. 10/29/07 Pumped pre-flush of 10 bbls chem. Wash/2bbls FW. Pumped Scavenger 10 sx(31cf-6bbls) Premium Lite Cement w/.3% CD-32, .25 #/sx Cello-Flake, 1% FL-52, & 6.25 #/sx LCM-1. **Tail-** pumped 220 sx(436cf-77bbls) Premium Lite Cement w/.3% CD-32, .25 #/sx Cello-Flake, 1% FL-52, 6.25 #/sx LCM-1. Dropped plug & displaced w/117 Bbls FW. Plug down @ 0645 hrs RD cement. ND RD RR. ✓

PT will be done by completion rig. PT and TOC will be reported on next sundry. ✓

## 14. I hereby certify that the foregoing is true and correct.

Signed Tracey N. Monroe Tracey N. Monroe Title Regulatory Technician Date 11/5/07

(This space for Federal or State Office use)

APPROVED BY \_\_\_\_\_ Title \_\_\_\_\_

CONDITION OF APPROVAL, if any:

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

NMOCB

Date NOV 08 2007 ACCEPTED FOR RECORDFARMINGTON FIELD OFFICE  
BY T. Salazar