

**UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT**

RCVD MAR 24 '08

OIL CONS. DIV.

DIST. 3

Sundry Notices and Reports on Wells

1. **Type of Well**
GAS

2. **Name of Operator**
D. J. Simmons, Inc.

3. **Address & Phone No. of Operator**
1009 Ridgeway Place, Suite 200
Farmington, New Mexico 87401 (505) 326-3753

4. **Location of Well, Footage, Sec., T, R, M**
1190' FSL, 1850' FEL, Sec.26, T-29-N, R-9-W, NMPM

RECEIVED
MAR 20 2008
Bureau of Land Management
Farmington Field Office

5. **Lease Number**
SF-080247A
6. **If Indian, All. or
Tribe Name**
7. **Unit Agreement Name**

8. **Well Name & Number**

Simmons PC #1
9. **API Well No.**
30-045-11868
10. **Field and Pool**

Blanco Pictured Cliffs
11. **County and State**

San Juan Co, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission	Type of Action
☐ Notice of Intent	☒ Abandonment
☒ Subsequent Report	☐ Recompletion
☐ Final Abandonment	☐ Plugging
	☐ Casing Repair
	☐ Altering Casing
	☐ Other

13. Describe Proposed or Completed Operations

3-10-08 MIRU. ND WH. NU BOP. Test BOP, OK. TOO H w/66 jts 1 1/4" tbg. TOO H w/45 jts 2 7/8" tbg & pkr. SDON.
3-11-08 TIH w/4 1/2" csg scraper to 2057'. TOO H. TIH w/cmt retainer, set @ 2057'. Establish circ w/20 bbl wtr. Plug #1: pump 37 sx Type "G" cmt (42 cu.ft.) inside csg @ 1595-2057' to cover Pictured Cliffs and Fruitland tops. Displace w/5 bbl wtr. TOO H. WOC. SDON. (L. Jaramillo, BLM on location).
3-12-08 TIH w/pkr. Tag TOC @ 1653'. Set pkr @ 1645'. PT csg above pkr to 750 psi, failed. PT csg below pkr to 500 psi/5 min, OK. Reset pkr @ 1361'. PT csg below pkr to 500 psi/5 min, OK. PT csg above pkr to 750 psi, failed. Reset pkr @ 949'. PT csg below pkr to 500 psi/5 min, OK. PT csg above pkr to 750 psi, bled down to 500 psi in one minute. Release pkr. Attempt to TOO H. Pkr stuck @ 759'. Pump 20 bbl wtr down csg. Reset pkr @ 1653'. (Verbal approval to leave pkr @ 1653' from L. Jaramillo, BLM). TOO H to 1234'. TIH to make sure pkr is set. TOO H. Plug #2: pump 36 sx Type "G" cmt inside csg @ 780-1234' to cover Kirtland & Ojo Alamo tops. Displace w/2 bbl wtr. TOO H. WOC. SDON.

Continued on back

14. I hereby certify that the foregoing is true and correct.

Signed Ronny Z. Seale Title Operations Manager Date 3-19-08

(This space for Federal or State Office use)

APPROVED BY _____ Title _____ Date MAR 21 2008

CONDITION OF APPROVAL, if any:

NMOCD

ACCEPTED FOR RECORD

FARMINGTON FIELD OFFICE

- 3-13-08 Load csg w/1 bbl wtr. PT csg to 750 psi; bled down to 500 psi in 1 min, 0 psi in 4 min. Load bradenhead w/1/8" bbl wtr. PT bradenhead to 400 psi/10 min, OK. TIH, tag TOC @ 834'. Establish circ w/2 bbl wtr. Plug #3: pump 84 sx Type "G" cmt (97 cu.ft.). down csg @ 0-834'. Circ cmt out csg valve. Plug #4: pump 21 sx Type "G" cmt down csg. Pressure up to 1000 psi. Hesitate 7 times to get 300 psi holding. (L. Jaramillo, BLM approved change of plans for Plug #3 and Plug #4). WOC. SDON.
- 3-14-07 PT csg to 600 psi/10 min, OK. TIH, tag TOC @ 120'. ND BOP. NU WH. Plug #5: pump 40 Type "G" cmt (46 cu.ft.) inside csg @ 0-120'. WOC. Install dry hole marker. RD. Rig released. (L. Jaramillo, BLM on location).

Well plugged and abandoned 3-14-07.