

1063

E

30-039-25053

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit SE Sec. 36 Twp 28 Rng 6

Name of Well/Wells or Pipeline Serviced SAN JUAN 28-6 UNIT #94A

cps 1719w

Elevation 6360' Completion Date 8/15/84 Total Depth 420' Land Type* N/A

Casing, Sizes, Types & Depths 40' OF 8" PVC CASING

If Casing is cemented, show amounts & types used N/A

If Cement or Bentonite Plugs have been placed, show depths & amounts used
N/A

Depths & thickness of water zones with description of water when possible:
Fresh, Clear, Salty, Sulphur, Etc. 120' & 200' NO SAMPLE

Depths gas encountered: N/A


Type & amount of coke breeze used: 4000 lbs.

Depths anodes placed: 365', 355', 345', 335', 325', 315', 305', 295', 285', 255'

Depths vent pipes placed: 395'

Vent pipe perforations: 275'

Remarks: gb #1



If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

WELL CASING
CATHODIC PROTECTION CONSTRUCTION REPORT
DAILY LOGDrilling Log (Attach Hereto) ☐

Completion Date: 8-15-84

CPS #	Well Name, Line or Plant:	Work Order #	Static:	Ins. Union Check
1719-W	S.J. 28-6 #94A	59186-21-50-20	.82	☒ Good ☐ Bad
Location:	Anode Size:	Anode Type:	Size Bit:	
SE 36-28-6	2 X 60'	DURIRON	6 3/4	
Depth Drilled:	Depth Logged:	Drilling Rig Time:	Total Lbs. Coke Used:	Lost Circulation Mat'l Used:
420'	375'		4000	
Anode Depth:				
#1 365'	#2 355'	#3 345'	#4 335'	#5 325'
#6 315'	#7 305'	#8 295'	#9 285'	#10 255'
Anode Output (Amps):				
#1 2.45	#2 2.90	#3 3.10	#4 3.00	#5 2.95
#6 3.05	#7 2.65	#8 2.85	#9 2.45	#10 3.45
Anode Depth:				
#11	#12	#13	#14	#15
#16	#17	#18	#19	#20
Anode Output (Amps):				
#11	#12	#13	#14	#15
#16	#17	#18	#19	#20
Total Circuit Resistance:			No. 8 C.P. Cable Used:	No. 2 C.P. Cable Used:
Volts 10.9	Amps 14.2	Ohms .76		

Remarks: DRILLER Said wet at 120'. Waited 20 minutes, Blew THREE mud out of hole. Did NOT settle out. Did NOT get sample. Set 40' of 8" PVC casing. Installed 395' of 1" Vent Pipe, Perforated 275' of Vent Pipe. Shipped 4000 lbs of COKE BREEZ.

Rectifier Size: 40 V 16 A
 Addn'l Depth: _____
 Depth Credit: 105' ✓
 Extra Cable: 131' ✓
 Ditch & 1 Cable: 146' ✓
 25' Meter Pole: ✓
 20' Meter Pole: _____
 10' Stub Pole: _____

All Construction Completed

William L. Knight Jr.
 (Signature)

GROUND BED LAYOUT SKETCH

Set 40' of 8" PVC casing 2 hrs.

LEG O.T.
 10 3

25' O.G.B.
 Rect 116' 28-6 #94A



EL PASO NATURAL GAS COMPANY
CONSTRUCTION LOGGING READINGS

CPS #: 1719-W WELL NAME: SJ 28-6 #94A LOCATION: SE 36-28-6 DATE: 8-15-84

TOTAL VOLTS: 10.9 TOTAL AMPS: 14.2 OHMS RESISTANCE: 76

STATIC - 82

												ANODE READINGS			
DEEP	LOG	ANODE	DEEP	LOG	ANODE	DEEP	LOG	ANODE	DEEP	LOG	ANODE	NO.	DEPTH	NO	WITH
	ANODE	NO.		ANODE	NO.		ANODE	No.		ANODE	No.			COKE	COKE
5			185	1.0		365	1.70	1	545			1	3.65	1.75	2.45
10			190	.50		370	1.40		550			2	355	2.15	2.90
15			195	.75		375	1.0		555			3	345	2.10	3.10
20			200	1.50		380	1.0		560			4	335	2.05	3.00
25			205	2.10		385	.80		565			5	325	2.00	2.95
30			210	1.70		390	.75		570			6	315	2.10	3.05
35			215	1.70		395	T.D.		575			7	305	1.65	2.65
40			220	1.40		400			580			8	295	1.50	2.85
45			225	1.20		405			585			9	285	1.70	2.45
50			230	.90		410			590			10	255	2.20	3.45
55			235	.60		415			595						
60			240	.70		420			600						
65			245	1.90		425			605						
70			250	2.40		430			610						
75			255	2.0	10	435			615						
80			260	1.90		440			620						
85			265	1.60		445			625						
90			270	1.40		450			630						
95			275	1.20		455			635						
100			280	1.25		460			640						
105			285	1.70	9	465			645						
110			290	1.90		470			650						
115			295	1.70	8	475			655						
120	1.80		300	1.40		480			660						
125	1.80		305	1.60	7	485			665						
130	1.70		310	1.80		490			670						
135	1.70		315	2.0	6	495			675						
140	1.75		320	2.0		500			680						
145	1.70		325	1.95	5	505			685						
150	1.70		330	2.20		510			690						
155	2.15		335	1.80	4	515			695						
160	1.70		340	2.30		520			700						
165	1.60		345	2.0	3	525			705						
170	1.40		350	2.10		530			710						
175	.70		355	1.80	2	535			715						
180	.60		360	1.30		540			720						

REMARKS: DRILLER said wet at 120' waited 20 minutes Blw Thick mud out of hole. did not settle out. HIT MORE WATER at 200' Set 40' of 8" PVC casing 2 hrs. Installed 395' of 1" VENT Pipe, Perforated 275' of vent Pipe. Slurried 4000 lbs coke Breeze

W.K.

DAILY DRILLING REPORT

LEASE CPS 1719 W WELL NO. 5528-6-94A CONTRACTOR Bob Geeman Drilling RIG NO. 20 REPORT NO. DATE 8-15-84 19 84

[illegible]

SIGNED: Toolpusher

SIGNED: Toolpusher Graig Nelson

Company Supervisor