RECENTED

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB No. 1004-0135 2008
Expires July 31, 2010

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an

5. Lease Serial No Bureau of Land Management
SF - 080723 Farmington Field Sinc.
6 If Indian, Allottee or tribe Name

Abandoned well. U	se Form 3160-3 (APD) for such proposals.	6 If Indian, Allottee or tribe Name RCVD DCT 27'08		
SUBMIT IN TRIPLICA	TE Other instructions on reverse side	7. If Unit or CA/Agreement, Name and/or No OIL CONS. DIV. DIST. 3		
1. Type of Well Oil Well Gas	П	8. Well Name and No.		
Oil Well Gas	Well Other	Gallegos Canyon Unit 306 SWD		
2. Name of Operator		9. API Well No.		
BP AMERICA PRODUCTION COMPANY		30-045-24286		
3a. Address PO BOX 3092 HOUSTON, TX 7725	3b. Phone No. (include area code) 281-366-4081	10. Field and Pool, or Exploratory Area BLANCO MESAVERDE		
	T., R., M., or Survey Description) T29N R12W NESE Mer NMP	11. County or Parish, State SAN JUAN, NM		
12. CHECK	APPROPRIATE BOX(ES) TO INDICATE NATURE OF	R NOTICE, REPORT, OR OTHER DATA		
TYPE OF SUBMISSION	TYPE OF ACTION			

Production (Start/Resume) Water shut-Off Acidize Deepen 🔲 Notice of Intent Well Integrity Reclamation Alter Casing Fracture Treat Other Acid Job Casing Repair New Construction Recomplete Subsequent Report Change Plans Plug and Abandon Water Disposal Final Abandonment Notice Plug Back Convert to Injection

9/29/08 Set in flw back tnk

10/6/08 Est. 1000 bbls hauled to basin disposal. 1 hr SI; builds up to 320 PSI; drops to zero.

10/7/08 SITP 320 PMP'd 3 bbis XYLENE LET SOAK AT SURFACE EQUIP. FOR 10 MINUTES PMP'd LAST 3 bbis XYLENE. ADAPTER FLANGE STARTING LEAKING WENT TO FLUSH W/FRESH WTR TOTAL 26.7 bbis .5 bbi PER MIN. @ 1195 PSI. SI RIG DOWN SLB. SITP 820 OPEN TO FLOW BACK TANK. FLOW BACK OVER NITE

10/8/08 SITP 220. RIG UP ANTELOPE SERVICES TRY TO LUBE IN 2 WAY CHECK VALVE. UNABLE TO GET PAST BTM. PORTION OF MASTER VALVE. RIG UP B&R SLICKLINE RUN 1.866 GUAGE RING LIGHT TAG AT MASTER VALVE. FOUND PROFILE AT 2086' GROUND LEVEL ADD 14' KB = 2820' RIH TO 2838' GROUND LEVEL WORK GUAGE RING UNABLE TO DROP OUT OF TBG. TO TAG PBTD MOST LIKELY HAVE SCALE BUILD UP; POH w/GUAGE RING. RIH w/1.906 GUAGE RING LIGHT TAG AT THE MASTER VALVE. RIH TO 31' STACKED OUT POH w/GUAGE RING. RU ANTELOPE SERVICES STILL UNABLE TO GET 2 WAY CHECK VALVE TO HANGAR TO SEE IF THERE ARE THREADS TO ACCEPT A VALVE. SITP 320 OPEN WELL TO FLOW BACK TANK. REPLACED 11 OF the 1.125" BOLT & NUT ON THE ADAPTER FLANGE TORQUE TO SPECS. RE-TORQUE MASTER VALVE. SHUT WELL IN

UNABLE TO GET 2 WAY CHECK VALVE TO HANGAR TO SE OPEN WELL TO FLOW BACK TANK. REPLACED 11 OF the 1 SPECS. RE-TORQUE MASTER VALVE. SHUT WELL IN 10/9/08 SITP 660 STARTED INJECTING WTR; PRESSURE ECHECK ADAPTER FLANGE THRU OUT THE DAY. NO LEAK	E IF THERE ARE THREADS 1.125" BOLT & NUT ON TH	S TO ACCE E ADAPTE	EPT A VALVE. SITP 320 R FLANGE TORQUE TO
4. I hereby certify that the foregoing is true an dcorrect Name (Printed/typed)			
Cherry Hlava	Title Regulatory Analyst		
Signature Cherry Hlana	Date 10/14/2008		,
THIS SPACE FOR FEDER	AL OR STATE OFFICE USE		WASSERT FOR DECORDS
Approved by	Title	Date	OCT 2 3 2008
Conditions of approval, if any, are attached Approval of this notice does not warrant or Certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.	Office		FARMINATION FIELD OFFICE BY TE SAMES

Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof

If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.