

District I
1625 N French Dr., Hobbs, NM 88240
District II
1301 W Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-045-32884
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. E-5382
7. Lease Name or Unit Agreement Name State Com AM
8. Well Number 37M
9. OGRID Number 217817
10. Pool name or Wildcat Basin Dakota/Blanco Mesaverde

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
ConocoPhillips Company

3. Address of Operator
P.O. Box 4289, Farmington, NM 87499-4289

4. Well Location Unit Letter L : 2000 feet from the South line and 660 feet from the West line Section 2 Township 30N Range 8W NMPM San Juan County	11. Elevation (Show whether DR, RKB, RT, GR, etc.) 6294' GR
--	--

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒ **RCVD JUL 13 '09**
OIL CONS. DIV.
DIST. 3

OTHER: ☐

OTHER: ☒ CASING REPORT

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

06/21/2009 MIRU AWS 711. NU BOPE. PT csg to 600#/30min. @ 19:30hrs on 6/22/09. Test - OK.
06/22/2009 TIH w/ 8 3/4" bit. Tag & DO cmt. Drilled ahead to 3560' - Inter TD reached 6/30/09. Circ. hole. TIH w/ 84 jts, 7", 20#, J-55 LT&C set @ 3549' w/ DV tool @ 2715'. 7/1/09 RU to cmt. **1st Stage** - Pre-flush w/ 10bbbs GW, 10bbbs FW. Pumped scavenger 32sx (57cf-10bbbs) 75:25 Class G cmt w/ .2% antifoam, .25pps celloflake, 3% extender. Lead w/ 45sx (96cf-17bbbs) 75:25 Class G cmt w/ .2% antifoam, .25pps celloflake, 3% extender, 2pps cemnet. Tail w/ 91sx (115cf-20bbbs) 50:50 POZ cmt w/ 2% calcium chloride, .25pps celloflake, 2% bentonite, 5pps gilsonite. Drop plug & displaced w/ 50bbbs FW, 92bbbs Mud. Bump plug. Plug down. Open DV tool & circ 32 bbs cmt to surface. WOC. **2nd Stage** - Pre-flush w/ 10bbbs GW, 10bbbs FW. Pumped scavenger 21sx (56cf-10bbbs) 75:25 Class G cmt w/ .2% antifoam, .25pps celloflake, 3% extender, 2pps cemnet. Lead w/ 344 sx (722cf-128bbbs) 75:25 Class G cmt w/ .2% antifoam, .25pps celloflake, 3% extender, 2pps cemnet. Drop plug. Bump plug & close DV tool. Circ. 50bbbs cmt to surface. Plug down @ 11:45hrs on 7/2/09. RD cmt. WOC.

07/02/2009 RIH w/ 6 1/4" bit. Drill out DV tool @ 2715'. PT 7" csg to 1500#/30min. @ 5:00hrs on 7/3/09. Test - OK. Drilled ahead w/ 6 1/4" bit to 7825' (TD) TD reached 7/5/09. Circ. hole & RIH w/ 183jts total, 24 jt, 4 1/2", 11.6#, J-55 LT&C, 159jts, 4 1/2", 10.5#, J-55 ST&C set @ 7821'. 7/6/09 RU to cmt. Pre-flush w/ 10bbbs GW, 2 bbs FW. Pumped scavenger 16sx (28cf-5bbbs) 50:50 POZ cmt w/ .25pps celloflake, 5pps kolite, 3.5% bentonite, .25% fluid loss, .15% retarder, .1% antifoam. Tail w/ 420 sx (605cf-108bbbs) 50:50 POZ cmt w/ .1% antifoam, .25pps celloflake, .25% fluid loss control, .15% retarder, 3.5% bentonite, 5pps kolite. Drop plug & displaced w/ 124bbbs FW. Bump Plug. Plug down @ 22:45hrs on 7/6/09. RD cmt. WOC. ND BOPE. NU WH. RD RR @ 06:00hrs on 7/7/09.

PT will be conducted by Completion Rig. Results & TOC will appear on next report.

Spud Date: **08/02/2007**

Rig Released Date: **07/07/2009** #2

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Crystal Tafoya TITLE Regulatory Technician DATE 07/09/2009

Type or print name Crystal Tafoya E-mail address: crystal.tafoya@conocophillips.com PHONE: 505-326-9837

For State Use Only

Deputy Oil & Gas Inspector,
District #3

JUL 15 2009

APPROVED BY: Felix G. Zahrt TITLE _____ DATE _____

Conditions of Approval (if any):

8/15

PC