

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
June 19, 2008

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-045-34750
5. Indicate Type of Lease STATE ☐ FEE ☒
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Westland Park
8. Well Number 2
9. OGRID Number 37581
10. Pool name or Wildcat Basin Fruitland Coal
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 5224' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other
2. Name of Operator Thompson Engineering and Production Corp.
3. Address of Operator 7415 East Main Street, Farmington, NM 87402
4. Well Location Unit Letter C : 1264 feet from the North line and 1196 feet from the West line Section 18 Township 29N Range 13W NMPM San Juan County
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 5224' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. X P AND A ☐
CASING/CEMENT JOB X

OTHER: ☐

OTHER: Spud X

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

3/12/11 Rigged up Aztec WS Rig #507. Drilled an 8-3/4" hole to a depth of 1078'. Ran 27 jts (1066.14') of 7", 20#, J-55, ST&C casing and set at 1078' KB. Cemented with 125 sx (264 cu.ft.) of Type V cement with 2% SMS, 5 pps gilsonite, and 1/8 pps celloflake and 75 sx (86.3 cu.ft.) of CI "G" cement with 1/8 pps celloflake. Displaced the plug to the float collar at 1057' and bumped the plug to 1600 psi. Floats held OK. Circulated 25 bbls of cement to surface. Set the slips with 40,000# and cutoff the casing. Nipped up the BOP and pressure tested to 1000 psi for 30 min. - held OK.

3/20/11 TD 6-1/4" hole at 2546' KB (916' TVD). Ran 35 jts (1512.50') of 4-1/2", 11.6#, J-55, LT&C pre-perforated casing and set at 2546' with the dropoff tool at 1034' (44' of overlap into the 7"). Did not cement. Rigged down Aztec Rig #507 and released at 1800 hrs 3/20/11.

The Fruitland coal was first penetrated at 1265' FNL and 2474' FEL and the wells TD was 1335' FNL and 1061' FEL Section 18, T29N, R13W.

RCVD MAR 25 '11

Spud Date: 2/19/11

Rig Release Date: 3/20/11

OIL CONS. DIV.

DIST. 3

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Paul C. Thompson TITLE President DATE 3/24/11

Type or print name Paul C. Thompson, P.E. E-mail address: paul@walsheng.net PHONE: 505-327-4892

For State Use Only

APPROVED BY: Mona C. Cushing TITLE Deputy Oil & Gas Inspector, District #3 DATE MAR 05 2011

Conditions of Approval (if any):

Weatherford International Ltd.

WFT Survey Report X & Y's



Weatherford

Company: Thompson Engineering		Date: 3/21/2011		Time: 09:09:46		Page: 1	
Field: Sandoval Co, NM(Nad 83)		Co-ordinate(N/E) Reference: Well: Westland Park #2, Grid North					
Site: Westland Park #2		Vertical (TVD) Reference: SITE 0.0					
Well: Westland Park #2		Section (VS) Reference: Well (0.00N,0.00E,90.00Azi)					
Wellpath: 1		Survey Calculation Method: Minimum Curvature		Db: Sybase			

Survey: Wft Svy		Start Date: 3/16/2011	
Company: Weatherford International Ltd.		Engineer: Keith Noack	
Tool: MWD;MWD - Standard		Tied-to: From Surface	

Field: Sandoval Co, NM(Nad 83)			
Map System: US State Plane Coordinate System 1983		Map Zone: New Mexico, Central Zone	
Geo Datum: GRS 1980		Coordinate System: Well Centre	
Sys Datum: Mean Sea Level		Geomagnetic Model: IGRF2010	

Site: Westland Park #2					
Site Position:		Northing: 2091183.85 ft		Latitude: 36 43 48.684 N	
From: Geographic		Easting: 1054816.38 ft		Longitude: 108 14 53.916 W	
Position Uncertainty: 0.00 ft				North Reference: Grid	
Ground Level: 5224.00 ft				Grid Convergence: -1.20 deg	

Well: Westland Park #2				Slot Name:	
Well Position: +N/-S 0.00 ft		Northing: 2091183.85 ft		Latitude: 36 43 48.684 N	
+E/-W 0.00 ft		Easting: 1054816.38 ft		Longitude: 108 14 53.916 W	
Position Uncertainty: 0.00 ft					

Wellpath: 1				Drilled From: Surface	
				Tie-on Depth: 0.00 ft	
Current Datum: SITE		Height: 0.00 ft		Above System Datum: Mean Sea Level	
Magnetic Data: 3/16/2011				Declination: 10.13 deg	
Field Strength: 50736 nT				Mag Dip Angle: 63.36 deg	
Vertical Section: Depth From (TVD)		+N/-S		Direction	
ft		ft		deg	
0.00		0.00		90.00	

Survey										
MD ft	Incl deg	Azim deg	TVD ft	N/S ft	E/W ft	DLS deg/100ft	VS ft	MapN ft	MapE ft	Comment
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2091183.85	1054816.38	
450.00	1.43	86.28	449.95	0.36	5.60	0.32	5.60	2091184.21	1054821.98	First Wft Svy
481.00	3.56	63.71	480.92	0.82	6.85	7.44	6.85	2091184.67	1054823.23	
513.00	6.24	64.22	512.80	2.01	9.31	8.38	9.31	2091185.86	1054825.69	
544.00	9.64	66.91	543.50	3.76	13.22	11.03	13.22	2091187.61	1054829.59	
575.00	13.94	69.83	573.84	6.07	19.11	14.00	19.11	2091189.92	1054835.49	
606.00	18.50	69.46	603.60	9.08	27.23	14.71	27.23	2091192.93	1054843.60	
637.00	23.00	71.21	632.58	12.76	37.57	14.65	37.57	2091196.61	1054853.95	
668.00	27.31	75.33	660.64	16.52	50.19	15.00	50.19	2091200.37	1054866.57	
698.00	31.38	80.46	686.79	19.56	64.56	15.94	64.56	2091203.41	1054880.94	
730.00	35.00	86.46	713.57	21.50	81.95	15.26	81.95	2091205.35	1054898.32	
761.00	39.19	90.71	738.29	21.93	100.62	15.84	100.62	2091205.78	1054917.00	
793.00	43.94	91.96	762.23	21.43	121.84	15.07	121.84	2091205.28	1054938.22	
824.00	48.88	91.08	783.60	20.84	144.28	16.07	144.28	2091204.69	1054960.66	
856.00	53.06	91.71	803.74	20.23	169.13	13.15	169.13	2091204.08	1054985.50	
887.00	56.69	95.21	821.58	18.68	194.42	14.91	194.42	2091202.53	1055010.80	
919.00	60.31	99.08	838.30	15.27	221.48	15.30	221.48	2091199.12	1055037.86	
950.00	64.19	100.21	852.73	10.67	248.52	12.92	248.52	2091194.52	1055064.90	
982.00	68.69	98.58	865.52	5.89	277.45	14.82	277.45	2091189.74	1055093.83	
1013.00	70.56	95.46	876.32	2.35	306.29	11.20	306.29	2091186.20	1055122.67	
1094.00	74.07	87.57	900.96	0.36	383.35	10.24	383.35	2091184.21	1055199.73	
1127.00	75.50	97.46	909.64	-1.04	415.12	29.24	415.12	2091182.81	1055231.49	
1159.00	86.13	99.08	914.74	-5.59	446.33	33.59	446.33	2091178.26	1055262.71	
1191.00	95.44	100.08	914.30	-10.91	477.85	29.26	477.85	2091172.94	1055294.22	

Weatherford International Ltd.

WFT Survey Report X & Y's



Weatherford

Company:	Thompson Engineering	Date:	3/21/2011	Time:	09:09:46	Page:	2
Field:	Sandoval Co, NM(Nad 83)	Co-ordinate(NE) Reference:	Well: Westland Park #2, Grid North				
Site:	Westland Park #2	Vertical (TVD) Reference:	SITE 0.0				
Well:	Westland Park #2	Section (VS) Reference:	Well (0.00N;0.00E;90.00Azi)				
Wellpath:	1	Survey Calculation Method:	Minimum Curvature	Db:	Sybase		

Survey

MD ft	Incl deg	Azim deg	TVD ft	N/S ft	E/W ft	DLS deg/100ft	VS ft	MapN ft	MapE ft	Comment
1223.00	92.84	99.74	911.99	-16.40	509.29	8.19	509.29	2091167.45	1055325.66	
1255.00	89.75	99.08	911.27	-21.63	540.84	9.87	540.84	2091162.22	1055357.22	
1287.00	89.31	99.08	911.53	-26.68	572.44	1.37	572.44	2091157.17	1055388.82	
1319.00	89.38	98.58	911.89	-31.59	604.06	1.58	604.06	2091152.26	1055420.44	
1351.00	90.00	98.83	912.07	-36.43	635.69	2.09	635.69	2091147.42	1055452.07	
1383.00	89.50	98.46	912.21	-41.24	667.33	1.94	667.33	2091142.61	1055483.70	
1415.00	89.69	97.96	912.43	-45.81	699.00	1.67	699.00	2091138.04	1055515.37	
1446.00	90.38	97.58	912.41	-50.00	729.71	2.54	729.71	2091133.85	1055546.09	
1478.00	90.63	97.08	912.13	-54.09	761.45	1.75	761.45	2091129.76	1055577.83	
1509.00	89.94	96.21	911.98	-57.67	792.24	3.58	792.24	2091126.18	1055608.62	
1541.00	90.31	95.08	911.91	-60.82	824.08	3.72	824.08	2091123.03	1055640.46	
1573.00	89.56	95.46	911.94	-63.76	855.95	2.63	855.95	2091120.09	1055672.33	
1605.00	88.06	95.08	912.61	-66.70	887.81	4.84	887.81	2091117.15	1055704.18	
1637.00	87.25	93.83	913.92	-69.18	919.68	4.65	919.68	2091114.67	1055736.06	
1669.00	87.50	93.58	915.38	-71.25	951.58	1.10	951.58	2091112.60	1055767.96	
1700.00	87.38	93.21	916.77	-73.08	982.50	1.25	982.50	2091110.77	1055798.87	
1732.00	87.56	92.83	918.18	-74.77	1014.42	1.31	1014.42	2091109.08	1055830.80	
1764.00	87.88	92.08	919.45	-76.14	1046.36	2.55	1046.36	2091107.71	1055862.74	
1795.00	89.00	92.08	920.30	-77.26	1077.33	3.61	1077.33	2091106.59	1055893.71	
1828.00	89.69	92.08	920.68	-78.46	1110.31	2.09	1110.31	2091105.39	1055926.69	
1860.00	90.63	91.96	920.59	-79.59	1142.29	2.96	1142.29	2091104.26	1055958.66	
1891.00	92.13	91.96	919.84	-80.65	1173.26	4.84	1173.26	2091103.20	1055989.64	
1923.00	91.13	90.83	918.93	-81.42	1205.24	4.71	1205.24	2091102.43	1056021.61	
1955.00	89.69	91.21	918.70	-81.99	1237.23	4.65	1237.23	2091101.86	1056053.61	
1987.00	89.44	90.58	918.94	-82.49	1269.22	2.12	1269.22	2091101.36	1056085.60	
2019.00	89.81	90.21	919.15	-82.71	1301.22	1.64	1301.22	2091101.14	1056117.60	
2052.00	90.06	90.58	919.19	-82.94	1334.22	1.35	1334.22	2091100.91	1056150.60	
2084.00	90.13	89.96	919.14	-83.09	1366.22	1.95	1366.22	2091100.76	1056182.60	
2115.00	90.63	90.08	918.93	-83.10	1397.22	1.66	1397.22	2091100.75	1056213.60	
2147.00	90.56	89.83	918.60	-83.08	1429.22	0.81	1429.22	2091100.77	1056245.60	
2179.00	89.38	90.08	918.62	-83.05	1461.22	3.77	1461.22	2091100.80	1056277.60	
2210.00	89.00	89.71	919.05	-83.00	1492.22	1.71	1492.22	2091100.85	1056308.59	
2241.00	89.00	89.58	919.60	-82.80	1523.21	0.42	1523.21	2091101.05	1056339.59	
2272.00	89.25	88.83	920.07	-82.37	1554.20	2.55	1554.20	2091101.48	1056370.58	
2303.00	89.81	88.46	920.32	-81.64	1585.19	2.17	1585.19	2091102.21	1056401.57	
2333.00	90.39	88.26	920.27	-80.78	1615.18	2.05	1615.18	2091103.07	1056431.56	
2364.00	89.94	88.45	920.18	-79.89	1646.17	1.58	1646.17	2091103.96	1056462.54	
2395.00	90.25	88.21	920.13	-78.99	1677.15	1.26	1677.15	2091104.86	1056493.53	
2426.00	90.63	88.46	919.89	-78.09	1708.14	1.47	1708.14	2091105.76	1056524.52	
2457.00	91.25	88.21	919.38	-77.19	1739.12	2.16	1739.12	2091106.66	1056555.50	
2487.00	92.31	88.58	918.45	-76.35	1769.10	3.74	1769.10	2091107.50	1056585.47	
2493.00	92.61	88.52	918.19	-76.20	1775.09	5.10	1775.09	2091107.65	1056591.47	Last Wft Svy
2546.00	92.61	88.52	915.78	-74.83	1828.02	0.00	1828.02	2091109.02	1056644.39	Proj. To Bit

Annotation

MD ft	TVD ft	
450.00	449.95	First Wft Svy
2493.00	918.19	Last Wft Svy
2546.00	915.78	Proj. To Bit