

**UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT**

RECEIVED**MAY 09 2011**

Sundry Notices and Reports on Wells

Farmington Field Office
Bureau of Land Management

1. Type of Well
GAS

5. Lease Number
SF-080854

6. If Indian, All. or
Tribe Name

2. Name of Operator

ConocoPhillips

7. Unit Agreement Name
SAN JUAN 32-8 UNIT

3. Address & Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

8. Well Name & Number
San Juan 32-8 Unit 15N

9. API Well No.

30-045-35170

4. Location of Well, Footage, Sec., T, R, M

Unit L (NWSW), 1375' FSL & 836' FWL, Section 24, T31N, R8W, NMPM

10. Field and Pool
Basin DK/Blanco MV

11. County and State
San Juan, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission

Type of Action

☐ Notice of Intent☐ Abandonment☐ Change of Plans☒ X

Other —

CASING REPORT

☒ Subsequent Report☐ Recompletion☐ New Construction☐ Plugging☐ Non-Routine Fracturing☐ Final Abandonment☐ Casing Repair☐ Water Shut off☐ Altering Casing☐ Conversion to Injection**13. Describe Proposed or Completed Operations**

427/11 MIRU AWS 730. NU BOPE. PT csg to 600#/30 min. 4/28/11 Test — OK.

4/28/11 TIH w/ 8 3/4" bit. Tag cmt @ 197' & DO. Drilled ahead to 4039' — Inter TD reached 4/30/11. Circ. Hole. 5/1/11 TIH w/ 95 jts., 7", 23#, J-55 LT&C set @ 4018' w/ stage tool @ 3119'. 5/1/11 RU cmt. 1st Stage: Pre-flush w/ 10 bbls GW and 2 bbls FW. Pumped scavenger 19 sx (57cf-10 bbls-3.02 yld) Premium Lite cmt w/ 3% CACL, 0.25 pps cello-flake, 5 pps LCM-1, 0.4% FL-52, 8% bentonite and 0.4% SMS. Lead w/ 44 sx (94cf-16bbls-2.13 yld) Premium Lite w/ 3% CACL2, 0.25 pps cello-flake, 5 pps LCM-1, 8% bentonite, 0.4% SMS, 0.4% FL-52. Tail w/ 94 sx (130 cf-23 bbls-1.38 yld) Type III cmt w/ 1% CACL, 0.25 pps cello-flake, and 0.2% FL-52. Dropped plug and displaced w/ 50 bbls FW. Bump plug @ 19:05 hrs. Open stage tool & circulated 20 bbls cmt to surface. WOC. 2nd Stage: Pre-flush w/ 10 bbls FW, 10 bbls GW, 10 bbls FW. Pumped scavenger 19 sx (57 cf-10 bbls — 3.02 yld) Premium Lite w/ 3% CACL, 0.25 pps cello-flake, 5 pps LCM-1, 0.4% FL-52, 8% bentonite and 0.4% SMS. Lead w/ 380 sx (809 cf-144 bbls-2.13 yld) Premium Lite w/ 3% CACL2, 0.25 pps cello-flake, 5 pps LCM-1, 8% bentonite, 0.4% SMS, and 0.4% FL-52. Drop plug and displaced w/ 123 bbls FW. Bump plug and close stage tool. Circulated 55 bbls cmt to surface. Plug down @ 00:46 hrs on 5/2/11. RD cmt. WOC.

5/2/2011 TIH w/ 6 1/4" bit. DO stage tool @ 3119'. PT 7" csg to 1500#/30 min. @ 14:30 hrs. on 5/2/11. Test — OK. Drilled ahead w/ 6 1/4" bit to 8245' (TD) TD reached 5/4/11. Circ hole & TIH w/ 192 jts (33 jts. L-80 BT&C and 159 jts. L-80 LT&C), 4 1/2", 11.6# L-80 set @ 8243'. RU cmt. Pre-flush w/ 10 bbls CW and 2 bbls FW. Pumped scavenger 9 sx (27cf-5 bbls — 3.02 yld) Premium Lite w/ 0.25 pps cello-flake, 0.3% CD-32, 6.25 pps LCM-1, 1% FL-52. Tail w/ 289 sx (856 cf-159 bbls-3.10 yld) Premium Lite w/ 0.25 pps cello-flake, 0.3% CD-32, 6.25 pps LCM-1, and 1% FL-52. Dropped plug and displaced w/ 128 bbls FW. Bump plug. Plug down @ 03:30 hrs. on 5/4/11. RD cmt. WOC. ND BOPE NU WH. RD RR @ 06:00 hrs on 5/4/11.

PT will be conducted by Completion Rig. Results & TOC will appear on next report.

14. I hereby certify that the foregoing is true and correct.

Signed

Denise Journey

Title Staff Regulatory Technician

Date 5-9-11

(This space for Federal or State Office use)

APPROVED BY

Title

CONDITION OF APPROVAL, if any:

NMOCD

ACCEPTED FOR RECORD	
Date	
MAY 11 2011	
FARMINGTON FIELD OFFICE	
BY <u>IL Salyers</u>	

PC