

State of New Mexico
Energy, Minerals and Natural Resources Department
Oil Conservation Division

Sundry Notices and Reports on Wells

1. Type of Well OIL	API # (assigned by OCD) 30-031-05377
2. Name of Operator Geo Engineering	5. Lease Number Fee
3. Address & Phone No. of Operator P.O.Box 2966 Santa Fe, NM 87505	6. State Oil & Gas Lease #
4. Location of Well, Footage, Sec., T, R, M Sec. 29 T-20-N, R-9-W, NMPM, McKinley County Unit A, 225' FNL and 1265' FEL	7. Lease Name/Unit Name Santa Fe Pacific I
	8. Well No. #7
	9. Pool Name or Wildcat
	10. Elevation:

Type of Submission

☐ Notice of Intent

☒ Subsequent Report

☐ Final Abandonment

Type of Action

☒ Abandonment

☐ Recompletion

☐ Plugging Back

☐ Casing Repair

☐ Altering Casing

☐ Other -

☐ Change of Plans

☐ New Construction

☐ Non-Routine Fracturing

☐ Water Shut off

☐ Conversion to Injection

13. Describe Proposed or Completed Operations

A-Plus Well Service, contractor, plugged and abandoned said well according to the attached Daily Report.

This work was completed under State of New Mexico Contract No. 98-521.25-059

RECEIVED
MAR 13 1998

OIL CON. DIV.

SIGNATURE

William F. Clark

Contractor

DIST. 3

March 4, 1998

William F. Clark

(This space for State Use)

Approved by

Johnny Robinson

DEPUTY OIL & GAS INSPECTOR, DIST. #3

Title

Date

MAR 13 1998

Daily Report

A - PLUS WELL SERVICE

P.O. BOX 1979 • FARMINGTON, NM 87499
505-325-2627 • FAX (505) 325-1211Rig No 9-7Date 2/23/98Well No SFPI #7Location A-29-20-N-09WCompany Neo Engineering

FROM	TO	DESCRIPTION OF OPERATION
2-23-98		
8:30	9:30 AM	Move to Well Run w/ to 405' tag.
9:30	10 AM	Pump down 2" csg. w/ 5 BBL. Pressure went from 250 PSI at 1 1/2 BPM to 500 PSI at 1 1/4 BPM
10 AM		Perf 2" csg at 300' Perf w/ 1 1/16 Biwire Then Pump into Perf at 200 PSI at 1 1/2 BPM Pump 5 BBL. NO
	10:30	Circulation Behind 2" csg.
10:30		Plug #1 Mix 16SX cement Pump down 2" csg Then disp. to 30'
	10:45	Shut well in w/ 200 PSI
10:45		Rig up Wk. open well standing full Perf 1 1/16 at 30' w/ 1 1/16 Biwire shot Pump in to Perf w/ 3 BBL water got good circulation Behind 2" csg. Plug #2 Mix 16SX cement At 15.4' got 1/2 BBL cement Return shut well in wash up
	11:15 AM	+ Move to SFPI #8
2/23/98	1/2 HR	Set Marker.

Fuel & Motor Oil _____

Water Hauled _____

Rental Equipment _____

Cement Retainers _____

Cementing Plug #1 16SX Plug #2 16SXWireline Perf 1 Hole at 300' w/ 1 1/16 Biwire Perf 1 Hole at 30' w/ 1 1/16 Biwire