

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-081208

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Tenneco Oil Company

3. ADDRESS OF OPERATOR

Suite 1200 Lincoln Tower Bldg., Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

950' F/NL, 1980' F/EL (NW/4 NE/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6994 GR

7. UNIT AGREEMENT NAME

South Hospah Unit

8. FARM OR LEASE NAME

9. WELL NO.

30

10. FIELD AND POOL, OR WILDCAT

Hospah South (Upper Sand

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 12, T-17-N, R-9-W

12. COUNTY OR PARISH 13. STATE

McKinley New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well spudded 8/26/69, drilled to 60', ran 2 Jts 8-5/8" 24# casing landed 71' cemented W/70 sacks, circulated. Drilled to T.D. of 1605', logged, ran 49 Jts of 5-1/2" 15.5# J-55 casing landed 1605' and cemented with 85 sacks. Rig released 8/29/69. Now waiting on completion unit.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Sr. Production Clerk

DATE 9/3/69

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: