

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-081208

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT-AGREEMENT NAME

8. FARM OR LEASE NAME

Hospah

9. WELL NO.

60

10. FIELD AND POOL, OR WILDCAT

South Hospah Lower Sand

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 12, T17N, R9W

12. COUNTY OR PARISH

McKinley

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER Gas/Water Injection Well2. NAME OF OPERATOR
Tenneco Oil Company3. ADDRESS OF OPERATOR
Suite 1200 Lincoln Tower Bldg., Denver, Colorado 802034. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2210' FNL and 1300' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6976' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 12-1/4" hole 5/18/74 to TD 88'. Circulated clean. Ran 2 jts. (87') 8-5/8" 24# K-55 ST&C casing and set at 88'. Cemented with 75 sacks Class "A" and circulated to surface. Installed BOP and tested to 250 psi - OK.

5/19/74 - Drilled 7-7/8" hole to TD 1648', circulated clean. Ran 40 jts. 5-1/2" 15.5# K-55 casing and set at 1648'. Cemented with 225 sacks Class "A" w/2% CaCl₂, circulated. WOCU.



JUN 7 1974

U. S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct.

SIGNED Paul J. RogersTITLE Sr. Production ClerkDATE 6/5/74

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____