

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Colorado Plateau Geological Services, Inc.	8. Farm or Lease Name Santa Fe Pacific
3. Address of Operator P.O. Box 537, Farmington, New Mexico 87401	9. Well No. 47
4. Location of Well UNIT LETTER 0 580 FEET FROM THE South LINE AND 1400 FEET FROM THE East LINE, SECTION 20 TOWNSHIP 20N RANGE 9W NMPM.	10. Field and Pool, or Wildcat Red Mtn. - MV
15. Elevation (Show whether DF, RT, GR, etc.) 6466 GR	12. County McKinley

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 5/1/79. Drilled 6-1/4" hole to 420'. Ran 18 joints, 420', 4-1/2", 10.50# casing to 420' and cemented w/20 sx regular cement w/3% Ca Cl₂. Plug down @ 5 pm 5/2/79. WOC. 16 hrs. 5/3/79 - drilled out wiper plug and 2 feet cement. Pressure tested to 500 PSI for 30 min. Held okay. Drilled out shoe and cut 3-7/8" hole to 429.5'. Will open hole complete from 420' to 429.5'.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mack E. Wendle TITLE Vice President DATE 5/14/79

Original Signed by A. R. Kendrick

APPROVED BY _____ TITLE SUBDIVISION DISTRICT # 3 DATE MAY 17 1979

CONDITIONS OF APPROVAL, IF ANY: