

B/m ✓

#DIV/01									
API NUMBER	30-031-07049		SUR CSG OD	N/A	###	cmt		cmt	###
OPERATOR NAME	CAPITAL O&G		SUR CSG TD		###	cmt		cmt	###
PROPERTY NAME	THOMAS DROUGHT		SURF CSG WT		###	cmt		cmt	###
WELL NUMBER	2,		TOP OF CMT		###	cmt		cmt	###
SECTION	33,		ACTUAL		###	cmt		cmt	###
TOWNSHIP	16N		CACULATED		###	cmt		cmt	###
RANGE	06W				###	cmt		cmt	###
FOOTAGE	330' FSL 660' FEL				###	cmt		cmt	###
FORMATION, TOP	TOPS TO ISOLATE		PROD CSG OD	4.5		cmt		cmt	
POINT LKOUT	510'		PROD CSG TD	806		cmt		cmt	
MANCUS	545'		PROD CSG WT	11		cmt		cmt	
HOSPAH GALLUP		778	TOP OF CMT			cmt		cmt	
			ACTUAL			cmt		cmt	
			CACULATED	175 SX		cmt		cmt	
			PACKER			cmt		cmt	
			PERF TOP	778		cmt		cmt	
			PERF BOTTOM	791		cmt		cmt	
TYPE OF PLUG	PLUG SET AT		OPEN HOLE						

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE
 POOH LAYDOWN PUMPING EQUIPMENT
 PICK UP WORK STRING
 SPOT 250' CEMENT PLUG ACROSS PERFORATIONS () INSIDE CASING
 WAIT ON CEMENT AND TAG, PRESSURE TEST CASING
 SET SURFACE PLUG 150' CEMENT
 INSTALL P&A MARKER
 CLOSE PITS ACCORDING TO NMOCD GUIDELINES
 CLEAN AND LEVEL LOCATION

move on 8-19-99
 8-20-99 TAG 801 245X CMT WDC
 Done